
William Floyd School District

Progress Update
2017
CAPITAL PROJECT
#1



Capital Project Approval – Oct. 30, 2017





Total Cost Estimates - Breakdown

AREA	CO	ST ESTIMATE
RECONSTRUCTION WORK DISTRICT WIDE	\$	17,500,000
ELEMENTARY AIR CONDITIONING	\$	8,805,000
MAIN SPORTS AREA	\$	4,630,000
BASEBALL/SOFTBALL INFIELDS	\$	1,260,000
TENNIS COURTS	\$	520,000
ORIGINAL SPORTS AREA	\$	3,630,000
ADAPTIVE PLAYGROUND	\$	400,000
HS GYMNASIUM PA SYSTEM	\$	100,000
HS, WFMS, PACA MS - AUDITORIUM UPGRADES	\$	2,625,000
- -	\$	39,470,000



Next Steps – Approval process

Architectural Drawings -

 Finalize Working documents to submit to NYSED



NYSED -

- Drawings submitted for review
- Comments added sent back



Architectural Revisions -

• Drawings updated and/or corrected



NYSED

- Drawings resubmitted for final approval
- "Commissioner's Approval Issued"

Architectural Bid Documents

•Bid documents finalized and published



Bid Reviews -

•Bid responses reviewed and analyzed



Board of Education-

 Board of Education awards bids to "lowest responsible Bidder"



Construction -

•Schedule finalized and work begins



Next Steps – Project Packages

TYPE OF WORK		PROJ	ECT A		PROJECT B	PROJECT B 1	PRO	ECT C	PROJ	ECT D	PROJE	CT D 1	PROJECT D-2	PROJECT E 1	PROJ	ECT E	PROJECT F
	Paca MS	WFES	Woodhull	Moriches	HS	WFES	HS	Woodhull	Paca MS	WFMS	WFES	HS	Field House	Hobart	Moriches	Tangier	District Wide
HVAC Equipment							\$165,000			\$300,000							
Rooftop Fans/Hoods														\$110,000			
Ventilation					İ					\$100,000							
Air Conditioning					ĺ			\$1,770,000	İ		\$3,948,750	\$125,000		\$2,370,000			
Domestic Water Piping					İ				į		\$385,000						
Water Heater									!					\$17,000			
Roof Work		\$640,000	\$1,525,000	\$2,280,000										\$80,000		\$210,000	
Boiler room floor	\$495,000																
Windows:					i	\$671,000											
Fire Alarm Systems					\$1,430,000			\$340,000	\$540,000	\$410,000	\$346,500			\$340,000	\$250,000	\$250,000	
Circuit Breaker Panels					\$215,000			\$30,000	\$330,000		\$220,000				\$200,000	\$200,000	Ī
Auditorium					\$930,000				\$580,000	\$580,000							
Clock system								\$55,000			\$71,500						
PA System					\$75,000							\$250,000					
Telephone System					; [ĺ								\$1,000,000
Site-Field Work					\$2,975,000			\$310,000	\$4,936,000				\$200,000	<u> </u>			
TOTALS BY PRIORITY:	\$495,000	\$640,000	\$1,525,000	\$2,280,000	\$5,625,000	\$671,000	\$165,000	\$2,505,000	\$6,386,000	\$1,390,000	\$4,971,750	\$375,000	\$200,000	\$2,917,000	\$450,000	\$660,000	\$1,000,000
									\$7,77	76,000	\$5,34	6,750			\$1,11	0,000	
		\$4,94	0,000		\$6,29	6,000	\$2,67	70,000			\$13,322,750				\$4,027,000		\$1,000,000




Project A- Update

TYPE OF WORK	PROJECT A ESTIMATES				
	Paca MS	WFES	Woodhull	Moriches	
HVAC Equipment					
Rooftop Fans/Hoods					
Ventilation					
Air Conditioning					
Domestic Water Piping					
Water Heater					
Roof Work		\$640,000	\$1,525,000	\$2,280,000	
Boiler room floor	\$495,000				
Windows:					
Fire Alarm Systems					
Circuit Breaker Panels					
Auditorium					
Clock system					
PA System					
Telephone System					
Site-Field Work					
ESTIMATE BY SCHOOL:	\$495,000	\$640,000		\$2,280,000	
ESTIMATE BY PROJECT	\$4,940,000				
BID RESULTS BY SCHOOL	\$53,900	\$590,000	\$1,307,000	\$1,842,262	
DIFFERENCE +/(-)	\$441,100	\$50,000	\$218,000	\$437,738	

	Paca MS	WFES	Woodhull	Moriches		
Start Date	7/1/2019	5/1/2019	7/1/2019	7/1/2019		
Completion Date	9/1/2019	9/1/2019	9/1/2019	9/1/2019		

Floyd Elementary Roof in progress





Project B - Update


TVDE OF WORK	0.10
TYPE OF WORK	Proj B
	HS
HVAC Equipment	
Rooftop Fans/Hoods	
Ventilation	
Air Conditioning	
Domestic Water Piping	
Water Heater	
Roof Work	
Boiler room floor	
Windows:	
Fire Alarm Systems	\$1,430,000
Circuit Breaker Panels	\$215,000
Auditorium	\$930,000
Clock system	
PA System	
Telephone System	
Site-Field Work	\$2,975,000
ESTIMATE BY SCHOOL:	\$5,550,000
ESTIMATE BY PROJECT	\$5,550,000
BID RESULTS BY SCHOOL	\$5,680,300
DIFFERENCE +/(-)	-\$130,300

High School	Start Date	End Date
Fire Alarm	7/1/2019	12/1/2019
Circuit Breaker Panels	7/1/2019	12/1/2019
Auditorium	7/1/2019	10/1/2019
Turf Field	4/1/2019	9/1/2019

^{*} maybe earlier



AUDITORIUM UPGRADES



Upgrades to High School – New Seating, Sound System, Stage Lighting, Acoustic Panels on wall, Sound and Light Board, Stage refinishing, Floor refinishing, New Paint COST ESTIMATE- \$930,000

Turf Field update – 6-15-2019











Potential Turf Field design #1



Potential Turf Field design #2





EXISTING HOME BLEACHER SIDE



Project B-1 - Update

TYPE OF WORK	Proj B 1
	WFEL
HVAC Equipment	
Rooftop Fans/Hoods	
Ventilation	
Air Conditioning	
Domestic Water Piping	
Water Heater	
Roof Work	
Boiler room floor	
Windows:	\$671,000
Fire Alarm Systems	
Circuit Breaker Panels	
Auditorium	
Clock system	
PA System	
Telephone System	
Site-Field Work	
ESTIMATE BY SCHOOL:	\$671,000
ESTIMATE BY PROJECT	\$671,000
BID RESULTS BY SCHOOL	\$882,400
DIFFERENCE +/(-)	-\$211,400

Start Date	End Date	
7/1/2019	10/1/2019	*

^{*} Punch list



Project C - Update

TYPE OF WORK	Proj C			
	HS	Woodhull	Bid Results	Next Steps
HVAC Equipment	\$165,000			Bid documents being finalized
Rooftop Fans/Hoods				
Ventilation				
Air Conditioning		\$1,770,000	\$4,350,000	Projected being redesigned for potential
Domestic Water Piping				cost savings and efficiencies, preliminary
Water Heater				results are expected by 7/15/2019
Roof Work				results are expected by 7/15/2019
Boiler room floor				
Windows:				
Fire Alarm Systems		\$340,000		Bid documents being finalized
Circuit Breaker Panels		\$30,000		Bid documents being finalized
Auditorium				
Clock system		\$55,000		Bid documents being finalized
PA System				
Telephone System				
Site-Field Work		\$310,000	\$470,000	Project approved and starting 7/1/2019



Adaptive Playground – Site



Adaptive Playground Rendering


























Cost Estimate - \$400,000



Project D, D-1, D-2, E, E-1 - Update

TYPE OF WORK	Pro	j D	Proj	D 1	Proj D 2	Pro	oj E	Proj E 1
	Paca MS	WFMS	WFES	HS	Field House	Moriches	Tangier	Hobart
HVAC Equipment		\$300,000						
Rooftop Fans/Hoods								\$110,000
Ventilation		\$100,000						
Air Conditioning			\$3,948,750	\$125,000				\$2,370,000
Domestic Water Piping			\$385,000					
Water Heater								\$17,000
Roof Work							\$210,000	\$80,000
Boiler room floor								
Windows:								
Fire Alarm Systems	\$540,000	\$410,000	\$346,500			\$250,000	\$250,000	\$340,000
Circuit Breaker Panels	\$330,000		\$220,000			\$200,000	\$200,000	
Auditorium	\$580,000	\$580,000						
Clock system			\$71,500					
PA System				\$250,000				
Telephone System								
Site-Field Work	\$4,936,000				\$200,000			\$200,000
ESTIMATE BY SCHOOL:	\$6,386,000	\$1,390,000	\$4,971,750	\$375,000	\$200,000	\$450,000	\$660,000	\$3,117,000
ESTIMATE BY PROJECT	\$7,776,000		\$5,34	6,750	\$200,000	\$1,110,000		\$3,117,000
	Submitted to NYSED - received Architectural sign off		Submitted to NYSED		July 2019 submittal	Submitted to NYSED - received Architectural sign off		Approved waiting for Woodhull



Project F - Update

TYPE OF WORK	PROJECT F
	District Wide
HVAC Equipment	
Rooftop Fans/Hoods	
Ventilation	
Air Conditioning	
Domestic Water Piping	
Water Heater	
Roof Work	
Boiler room floor	
Windows:	
Fire Alarm Systems	
Circuit Breaker Panels	
Auditorium	
Clock system	
PA System	
Telephone System	\$1,000,000
Site-Field Work	

District wide telephone upgrade to VOIP which is currently underway





