



MORE THAN ARCHITECTS

Huckabee

2017 BOND PROJECTS – BOARD UPDATE

Treasure Forest Elementary Renovation

Spring Branch Independent School District

Architect Name Project No. 01809-01-01

Date: April 30, 2019



1) **PROJECT TEAM:**

Owner: Spring Branch ISD

Director: Travis Stanford

SBISD Project No.: 67209

Project Manager: Matisia Hollingsworth

Architect: Huckabee

Principal-in-Charge: Steve Daylor, AIA

Principal-in-Charge: John Haskew, AIA

AP & Project Manager: Timothy Barnes, AIA

Contractor: To Be Determined

Competitive Sealed Proposal

2) **GENERAL SCOPE OF WORK:**

Interior and exterior renovation of existing 82,149 square footage Elementary School. Scope of work includes: Replacement of the existing roofing system including the standing seam metal roof, mechanical system upgrades, Library and Collaboration spaces renovation, replacement of skylight panels, new building marquee, replacement of door hardware at classrooms, fire alarm system, security alarm & access control improvements, renovation of existing restrooms, new kindergarten playground equipment, and providing new clearstory windows at collaboration areas.

Off-Site Transition:

Campus will remain at current location during renovation. No off-site transition is anticipated at this time.



MORE THAN ARCHITECTS

Huckabee

3) BOND PLAN PROJECT TIMELINE:

PROJECT ADVISORY TEAM	SEPTEMBER/2018 – DECEMBER/2018
CONTRACTOR SELECTION	JANUARY/2019 – MARCH/2019
SCHEMATIC DESIGN	MAY/2018 – SEPTEMBER/2018
DESIGN DEVELOPMENT	AUGUST/2018 – OCTOBER/2018
CONSTRUCTION DOCUMENTS	OCTOBER/2018 – DECEMBER/2019
BIDDING / BOARD APPROVAL	APRIL/2019 – JUNE 2019
PERMIT RECEIVED	MAY 2019
CONSTRUCTION PHASE	JULY/2019 – JUNE 2020
OCCUPANCY	AUGUST 2020

Current Point

4) PROJECT STATUS OVERVIEW

- The super wall graphics design was developed and approved by the PAT.
- In preparation for the rebidding the bid documents and drawings were updated.
- The project bids are currently under evaluation.

5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Bid documents were republished on March 18, 2019.
- Ongoing City of Houston permit review.
- Bids were received on April 17, 2019 at 2:30 PM.

6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Evaluation and recommendation of Bids from General Contractors.
- Project is scheduled to be awarded during the June 24th Board Meeting.



MORE THAN ARCHITECTS

Huckabee

7) PHOTOGRAPHS:



New Graphics at Main Entry



New Finishes and Lighting at Library



MORE THAN ARCHITECTS

Huckabee



New Finishes, Flexible Furniture and Natural Lighting at Collaboration Neighborhoods



New Graphics Walls at Collaboration Neighborhoods