



MORE THAN ARCHITECTS

Huckabee

## 2017 BOND PROJECTS – BOARD UPDATE

### Treasure Forest Elementary Renovation

Spring Branch Independent School District

Architect Name Project No. 01809-01-01

Date: July 31, 2019



#### 1) PROJECT TEAM:

**Owner:** Spring Branch ISD

**SBISD Project No.:** 67209

**Director:** Travis Stanford

**Project Manager:** Matisia Hollingsworth

**Architect:** Huckabee

**Principal-in-Charge:** Steve Daylor, AIA

**Principal-in-Charge:** John Haskew, AIA

**AP & Project Manager:** Timothy Barnes, AIA

**Contractor:** Division One Construction

Competitive Sealed Proposal

#### 2) GENERAL SCOPE OF WORK:

Interior and exterior renovation of existing 82,149 square footage Elementary School. Scope of work includes: Replacement of the existing roofing system including the standing seam metal roof, mechanical system upgrades, Library and Collaboration spaces renovation, replacement of skylight panels, new building marquee, replacement of door hardware at classrooms, fire alarm system, security alarm & access control improvements, renovation of existing restrooms, new kindergarten playground equipment, and providing new clearstory windows at collaboration areas.

#### **Off-Site Transition:**

Campus will remain at current location during renovation. No off-site transition is anticipated until Summer 2020.



# MORE THAN ARCHITECTS

**Huckabee**

### 3) BOND PLAN PROJECT TIMELINE:

PROJECT ADVISORY TEAM	SEPTEMBER/2018 – DECEMBER/2018
CONTRACTOR SELECTION	JANUARY/2019 – MARCH/2019
SCHEMATIC DESIGN	MAY/2018 – SEPTEMBER/2018
DESIGN DEVELOPMENT	AUGUST/2018 – OCTOBER/2018
CONSTRUCTION DOCUMENTS	OCTOBER/2018 – DECEMBER/2019
BIDDING / BOARD APPROVAL	APRIL/2019 – JUNE/2019
PERMIT RECEIVED	JULY/2019
<b>CONSTRUCTION PHASE</b>	<b>JULY/2019 – JUNE/2020</b>
OCCUPANCY	AUGUST 2020

Current Point

### 4) PROJECT STATUS OVERVIEW

- Final Design Presented to Board Workshop on April 8, 2019
- Proposals Received on April 17, 2019
- Board Approval on June 24, 2019

### 5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Owner/Contractor Contract A101 & A201 was completed for approval
- Reviewed safety and security updates with Planning & Construction
- Contractor provided Submittal Schedule was reviewed.
- Pre-Construction Meeting held June 26, 2019

### 6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Weekly OAC Meetings are being held every Wednesday at 1:30 PM.
- Contractor is mobilizing on site.



MORE THAN ARCHITECTS

Huckabee

7) PHOTOGRAPHS:



Construction Office moved to T-Bldg



Construction fencing in place



MORE THAN ARCHITECTS

Huckabee



Material Storage On-Site



Construction fencing in place