



3411 RICHMOND AVENUE, SUITE 725, HOUSTON, TEXAS 77046

2017 BOND PROJECTS – BOARD UPDATE

Spring Oaks MS Renovation Project

Spring Branch Independent School District

Pfluger Project No. 18-032
02.28.19



1) PROJECT TEAM:

Owner:	Spring Branch ISD	Director:	Travis Stanford
SBISD Project No.	67214	Project Manager:	Noel Moreno
Architect:	Pfluger	Principal-in-Charge:	Michelle Dudley
		Project Manager:	Hector Berrios
CSP:	13082		

2) GENERAL SCOPE OF WORK:

The renovation of 2,800 sf of administration and clinic area to provide visibility to the front entrance of campus. 34,600 sf of roof replacement and the windows replacement for the New Gym. Fire alarm, security alarm and access control improvements. Adding supplemental lighting to classrooms, building and LED site lighting upgrades.

3) PROJECT TIMELINE:

The construction is scheduled to start in May 2019, the administration portion of the work shall be completed during summer and ready before school starts. The roof replacement, along with other site improvement work not completed during summer, shall be coordinated by the contractor without interfering with the school program.

SITE WALK	JULY/2018 – SEPTEMBER/2018
SCHEMATIC DESIGN	AUGUST/2018 – SEPTEMBER/2018
100% DESIGN DEVELOPMENT	SEPTEMBER/2018 – OCTOBER/2018
50% CONSTRUCTION DOCUMENTS	OCTOBER/2018 – NOVEMBER/2018
100% CONSTRUCTION DOCUMENTS	NOVEMBER 2018 – DECEMBER/2018
BIDDING	FEBRUARY/2019 – APRIL/2019
PERMIT RECEIVED	FEBRUARY/2019 – APRIL/2019
BOARD APPROVAL	FEBRUARY/2019 – APRIL/2019
CONSTRUCTION PHASE	MAY/2019 – MARCH/2020
TEMPORARY OCCUPANCY	JULY/2019 – AUGUST/2019
SUBSTANTIAL COMPLETION	APRIL/2020

Current Point

4) **PROJECT STATUS OVERVIEW**

Currently, the project is in Negotiation/Board Approval Phase.

5) **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

Six contractors submitted BID proposals on Tuesday, February 12, 2019 at 2:30pm. Bid evaluation was completed on Friday, February 15th by SBISD Construction and Planning Department and Pfluger architects based on district evaluation requirements. Pfluger Architects CSP recommendation letter was submitted to SBISD Construction and Planning Department on Thursday February 21st.

Pfluger architects submitted responses to the City of Houston permitting center on Monday, February 11th.

6) **NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

Construction Permit in progress for Spring Oaks MS renovation project.

Recommendation for General Contractor will be presented for approval at the March Board Meeting.

7) **PHOTOGRAPHS:**



Entrance to Spring Oaks MS.