







**Monday, May 13, 2019**

**Weekly Progress Report**




**East Bethel Elementary School**

Anticipated Substantial Completion – August 16, 2019

**Completed for Week Ending May 10, 2019:**

-  Finished classroom addition exterior block walls
-  Finished administration addition exterior block walls
-  Prep for structural steel installations on classroom addition
-  Fire protection water tank delivered onsite






**Progress Planned for Week Ending May 17, 2019:**

-  Brick shipment for exterior walls
-  Excavation for fire protection tank
-  Begin setting structural steel





**St. Francis Elementary School**

Anticipated Substantial Completion (of the building) – January 2020

**Completed for Week Ending May 10, 2019:**

-  Foundation walls for bus entry being installed
-  Continued footing excavation for classroom addition
-  Continued demolition of areas B & D
-  Begin mechanical, electrical, plumbing rough-ins area b
-  Begin footing and foundation installation for classroom addition

**Progress Planned for Week Ending May 17, 2019:**

-  Set structural steel in area B
-  Continued footing and foundation for classroom addition
-  Continued selective demolition of areas B & D as rooms become available
-  Continued mechanical, electrical, plumbing rough-ins

## Weekly Progress Report

### St. Francis Middle School

Anticipated Substantial Completion – November 30, 2020

#### Completed for Week Ending May 10, 2019:

- ☒ Continued demolition of old cafeteria (area A) and adjacent work room area
- ☒ Temporary partitions setup in demo areas as necessary
- ☒ Contractor dumpster and storage unit delivery

#### Progress Planned for Week Ending May 17, 2019:

- ☒ Continuation of demolition in old cafeteria and adjacent work room area
- ☒ Selective classroom demolition in vacant rooms of area E

### St. Francis High School

Anticipated Substantial Completion – August 21, 2020

#### Completed for Week Ending May 10, 2019:

- ☒ Continued demolition in locker rooms (area D)
- ☒ Framing rough ins for classrooms in area J
- ☒ Additional site fencing for safety and security
- ☒ Saw cutting concrete floors in locker room prepped

#### Progress Planned for Week Ending May 17, 2019:

- ☒ Perform saw cutting concrete floors in locker room
- ☒ Begin mechanical, electrical rough-ins for classrooms in area J
- ☒ Continued demolition in locker rooms (area D)

### St. Francis Learning Center

Anticipated Substantial Completion – August 16, 2019

#### Completed for Week Ending May 10, 2019:

- ☒ Contractor submittals underway
- ☒ Contractor onsite verifications

#### Progress Planned for Week Ending May 17, 2019:

- ☒ Continuation of contractor submittals and onsite verifications
- ☒ Work planned to begin first week of June.

# Weekly Progress Report

## Progress Photos

**Progress Photo:** SFES Structural steel



**Progress Photo:** SFES classroom addition foundation wall



**Progress Photo:** SFES Classroom addition footings



**Progress Photo:** EBES Fire protection water tank



# Weekly Progress Report

**Progress Photo:** SFMS temporary partitions



**Progress Photo:** SFMS kitchen demo area A



**Progress Photo:** SMFS back office demo area A



**Progress Photo:** SFHS Locker room demo



## Weekly Progress Report

**Progress Photo:** SFHS Area J classroom framing



**Progress Photo:** SFHS Framing rough-in area J classrooms



**End of Report**