

ics | CONSULTING, INC



**ISD #15 St. Francis Area Schools  
Building Projects  
2017 - 2021**

**Monday, January 6, 2020**

**Weekly Progress Report**

**East Bethel Elementary School**

Anticipated Substantial Completion – October 2019

**Completed for Week Ending January 3, 2020:**

- Masonry block punch list items completed
- Carpet flooring punch list items completed

**Progress Planned for Week Ending January 10, 2020:**

- Vinyl base to be completed in kindergarten hallways
- Cafeteria vinyl base patching to be completed pending approval

**St. Francis Elementary School**

Anticipated Substantial Completion (of the building) – January 2020

**Completed for Week Ending January 3, 2020:**

- Wood trim around windows
- Contractors removed misc. equipment and tools
- Room Identification

**Progress Planned for Week Ending January 10, 2020:**

- Continue interior painting in addition
- Wood trim around windows
- Balancing

## Weekly Progress Report

### St. Francis Middle School

Anticipated Substantial Completion – November 30, 2020

#### Completed for Week Ending January 3, 2020:

- ☒ Framing in cafeteria is complete

#### Progress Planned for Week Ending January 10, 2020:

- ☒ Drywall in cafeteria expansion
- ☒ Begin ceiling grid installation in cafeteria expansion
- ☒ Continue wall tile in Area B staff restrooms
- ☒ Electrical rough in for Area D classrooms
- ☒ Drywall in area B fitness center

### St. Francis High School

Anticipated Substantial Completion – August 21, 2020

#### Completed for Week Ending January 3, 2020:

- ☒ Turn over Upper J for Owner use
- ☒ Choir rooms demo completed
- ☒ Choir rooms floor cement poured
- ☒ Completed epoxy flooring in locker rooms
- ☒ Lockers in locker rooms installed
- ☒ Door controls programmed

#### Progress Planned for Week Ending January 10, 2020:

- ☒ Complete epoxy flooring in Area C locker rooms
- ☒ Begin demo of Area L future school store
- ☒ Continue Drywall installation in Lower J classrooms
- ☒ Asbestos abatement
- ☒ Shoring going up in choir rooms
- ☒ Remove CMU walls in choir rooms

### St. Francis Learning Center

Anticipated Substantial Completion – August 21, 2020

#### Completed for Week Ending January 3, 2020:


#### Progress Planned for Week Ending January 10, 2020:

## Weekly Progress Report

### Early Childhood Family Center

Anticipated Substantial Completion – August 2020

**Design Progress:**

 CD design documents presented to school board


**Upcoming Planned Activities:**

 Project Award 1/13/2020

### Cedar Creek Elementary School

Anticipated Substantial Completion – August 2020

**Design Progress:**

 CD design documents presented to school board

**Upcoming Planned Activities:**

 Project Award 1/13/2020

# Weekly Progress Report

## Progress Photos

**Progress Photo:** SFHS Chior room cement poured



**Progress Photo:** SFHS Tiling going up on wall in area L



# Weekly Progress Report

**Progress Photo:** SFHS Front entry sign and school logo installed



**Progress Photo:** SFHS Girls Varsity locker room lockers installed



**Progress Photo:** Furniture moved to upper L



**Progress Photo:** SFHS Girls locker room showers tiled





## Weekly Progress Report

**Progress Photo:** SFES hallway of new addition completed and floor being waxed



**Progress Photo:** SFES Addition bathroom sink installed and tile completed



**Progress Photo:** SFES Wall design completed in new addition



**Progress Photo:** SFMS Cafeteria Tile completed



## Weekly Progress Report

**Progress Photo:** SFMS New cafeteria tables delivered and assembled



**Progress Photo:** EBES library and computer rooms punch list items complete



**Progress Photo:** SFMS Cafeteria walls being completed



## End of Report