

SCHOOL NAME	Heritage ES (Early Start 2020)	Parklane ES Plaza Robles HS	McAuliffe MS Westwood ES	Creekside ES (Summer 2020)	Liberty HS Lawrence ES Turner Academy	Lakewood ES Vinewood ES	Needham ES	Needham ES	Needham ES	Needham ES	Needham ES	Needham ES	Needham ES	Elkhorn ES	Henderson School
DISTRICT RESOURCE MGT CODE	0916-8216	0929-8229 0946-8246	0940-8240 0951-8251	0913-8213	0945-8245 0923-8223 0934-8234	0921-8221 0936-8236	0917-8217-1	0917-8217-2	0917-8217-3	0917-8217-4	0917-8217-5	0917-8217-6	TBD	0915-8215-1	0460-8460
PROJECT DESCRIPTION	Paving Phase 2	Paving Phase 2	Paving Phase 2	Paving Phase 2	Fire Alarm Projects Phase 2	Fire Alarm Projects Phase 2	Needham Elementary School Data and Telecommunications Infrastructure Relocation	Needham Elementary School Electrical Service Upgrade	Needham Elementary School Hazmat & Building Demolition	Needham Elementary School Site Work Phase 1/2	Needham Elementary School Modular Classrooms - Inc II	Needham Elementary School - Inc III Modular MPR	Needham Elementary School Campus Wide FA	Elkhorn Elementary School Demo Project	Henderson School Hazmat Demo
CONSTRUCTION BUDGET	\$618,532	\$807,678 \$655,595	\$96,024 \$850,997	\$812,802	\$62,000 \$118,000 \$52,000	\$105,000 \$125,000	\$200,000	TBD	\$418,000	\$3M	TBD	TBD	TBD	\$150,000	\$250,000
A/E NAME	WCE	WCE	WCE	WCE	TEE	TEE	NA	RGA	RGA	RGA	RGA	RGA	RGA	Terracon	Terracon
CM NAME	CPM	CPM	CPM	CPM	CPM	CPM	CPM	CPM	CPM	CPM	CPM	CPM	CPM	CPM	CPM
OUT TO BID PM	Sharon Thomas	Sharon Thomas	Sharon Thomas	Dany Mendez Sharon Thomas	Doug McCalla	Doug McCalla	Doug McCalla	Doug McCalla	Craig Dooling Sharon Thomas	Craig Dooling Sharon Thomas	Craig Dooling Sharon Thomas	Craig Dooling Sharon Thomas	Doug McCalla	Dany Mendez Sharon Thomas	Dany Mendez Sharon Thomas
AD TO PUBLISHER	01/03/20	01/30/20	02/06/20	02/11/20	02/25/20	02/25/20	04/24/19	11/12/19	10/08/19	01/10/20				10/15/19	02/11/20
PACKAGE TO DISTRICT TO POST	01/03/20	02/04/20	02/11/20	02/13/20	02/25/20	02/25/20	04/24/19	11/12/19	10/08/19	01/10/20				10/15/19	02/13/20
1ST ADVERTISE	01/07/20	02/04/20	02/11/20	02/18/20	02/26/20	02/26/20	04/24/19	11/15/19	10/11/19	01/14/20				10/18/19	02/18/20
2ND ADVERTISE	01/14/20	02/11/20	02/18/20	02/25/20	03/04/20	03/04/20	04/24/19	11/22/19	10/18/19	01/21/20				10/25/19	02/25/20
														\$ 43,761	
PRE-BID MEETING DATE	01/15/20	02/13/20	02/20/20	02/27/20	03/06/20	03/06/20	05/03/19	11/26/19	10/23/19	01/22/20				10/30/19	02/26/20
PRE-BID MEETING TIME	3:00 PM	3:00 PM	3:00 PM	3:00 PM			3:00PM	3:30PM	3:30PM	3:00PM				3:00PM	3:00 PM
CONTRACTOR DVBE ADV DATE	01/16/20	02/14/20	02/21/20	02/28/20	03/12/20	03/12/20	NA	12/04/19	10/31/19	02/04/20				11/06/19	02/27/20
DEADLINE FOR QUESTIONS	01/21/20	02/20/20	02/27/20	03/06/20	03/13/20	03/13/20	05/06/19	12/04/19	10/29/19	01/29/20				11/05/19	03/06/20
ISSUE FINAL ADDENDA	01/27/20	02/28/20	03/06/20	03/13/20	03/20/20	03/20/20	05/09/19	12/11/19	11/07/19	02/06/20				11/13/19	03/13/20
BIDS DUE DATE	01/30/20	03/05/20	03/12/20	03/18/20	03/26/20	03/26/20	05/14/19	12/18/19	11/14/19	02/12/20				11/20/19	03/19/20
BIDS DUE TIME	2:00 PM	2:00 PM	2:00 PM	2:00 PM			1:00PM	2:00PM	2:00PM	2:00PM				2:00PM	2:00PM
POST BID ANALYSIS TO DISTRICT	02/04/20	03/10/20	03/17/20	03/24/20	03/27/20	03/27/20	05/15/19	12/19/19	11/15/19	02/17/20				11/21/19	03/24/20
N.O.I.T.A. TO AWARD	02/05/20	03/11/20	03/18/20	03/26/20	03/27/20	03/27/20	05/16/19	12/20/19	11/18/19	02/18/20				11/25/19	03/26/20
DISTRICT APPROVAL DATE	02/18/20	04/07/20	04/07/20	04/07/20	04/21/20	04/21/20	05/21/19	01/14/20	12/17/19	03/03/20				12/17/19	04/21/20
ISSUE N.T.P.	02/19/20	04/08/20	04/08/20	04/08/20	04/08/20	04/08/20	05/30/19	01/15/20	12/27/19	03/04/20				01/03/20	04/22/20
SUBMITTALS DUE	02/26/20	04/29/20	04/29/20	04/22/20	04/15/20	04/15/20	06/13/19	01/22/20	01/10/20	03/25/20				01/17/20	04/22/20
PROCURE MATERIALS	03/02/20	05/20/20	05/20/20	04/29/20	04/17/20	04/17/20	06/17/19	01/22/20	01/24/20	04/01/20				01/31/20	04/29/20
PRE-CON MEETING	03/03/20	05/21/20	05/21/20	05/21/20	TBD	TBD	TBD	TBD	01/21/19	TBD				TBD	05/20/20
MOBIL. START	03/04/20	05/22/20	05/22/20	05/28/20	04/20/20	04/20/20	06/17/19	02/03/20	02/10/20	04/03/20				03/09/20	05/28/20
CONST. START	03/09/20	06/01/20	06/01/20	06/01/20	04/20/20	04/20/20	06/17/19	02/03/20	02/17/20	06/01/20				03/09/20	06/01/20
CONST. FINISH	07/31/20	07/31/20	07/31/20	07/31/20	07/24/20	07/24/20	08/10/19	03/20/20	05/31/20	06/22/22				06/30/20	07/17/20