












	<p align="center">ICS Weekly Project Report March 16th, 2020</p>
 	<p align="center">ISD #15 St. Francis Area Schools 4111 Ambassador Blvd NW St. Francis, MN Bond Construction Projects</p>

East Bethel Elementary School

Week ending Friday, March 13th, 2020





-  Cafeteria VCT Replaced and polished
-  2 Hr fire rated wall complete
-  Terrazzo patching complete
-  A119 marker board relocated
-  ADA pedestal tightened
-  Door painting
-  Sensory room door corrections complete
-  Misc door corrections complete
-  Media Center glass door hardware correction

Week ending Friday, March 20th, 2020

-  Duct replacement at 2 hr fire rated wall
-  2 hr fire rated wall inspection Tuesday

St. Francis Elementary School

Week ending Friday, March 13th, 2020

-  Lighting control work
-  RTX low voltage complete at loading dock door
-  Pull up bar location swap in SPED
-  Gym Striping complete

Week ending Friday, March 20th, 2020

-  School Substantially Complete

Weekly Project Report

March 16th, 2020

St. Francis Middle School

Week ending Friday, March 13th, 2020

- ☒ Plumbing correction area E
- ☒ Furniture move in area A and SPED
- ☒ Locker install lower area A
- ☒ Carpet install lower A
- ☒ Casework install upper A
- ☒ Tape/Paint upper A

Week ending Friday, March 20th, 2020

- ☒ Casework install upper A
- ☒ Plumbing work upper A bathroom
- ☒ Tape/Paint upper A
- ☒ Electrical finishes upper A
- ☒ Door Frame painting upper A
- ☒ Continue ceiling grid upper A
- ☒ Bathroom tile work

St. Francis High School

Week ending Friday, March 13th, 2020

- ☒ Area F Masonry work
- ☒ Area F metal stud wall install
- ☒ Grid work in school store
- ☒ Flooring installed in school store
- ☒ Brick install exterior of fitness room
- ☒ Door frame install area F
- ☒ Foods room casework installed
- ☒ Power transfer complete

Week ending Friday, March 20th, 2020

- ☒ Concrete Pour area F
- ☒ Continued metal stud installation area F
- ☒ Finish area F block walls
- ☒ Taping and Drywall area F
- ☒ Build walls in upper K
- ☒ Area A paint booth work
- ☒ Fire alarm wire install throughout school

Weekly Project Report

March 16th, 2020

Early Childhood Family Center

Week ending Friday, March 13th, 2020

☞ Contractors in school for pre-construction walk throughs

Week ending Friday, March 20th, 2020

☞ Submittal Reviews

Cedar Creek Elementary School

Week ending Friday, March 13th, 2020

☞ Contractors in school for pre-construction walk throughs

Week ending Friday, March 20th, 2020

☞ Submittal Reviews

Weekly Project Report

March 16th, 2020

Progress Photos:



SFHS Area F Block Wall



SFHS Area F Metal Studs



SFHS School Store Grid Install



SFHS School Store Finishes

Weekly Project Report

March 16th, 2020

Progress Photos:



SFHS School Store Flooring



SFHS Electrical Panel



SFHS Fitness Room Exterior Brickwork



SFMS Cafeteria Booths Installed

Weekly Project Report

March 16th, 2020

Progress Photos:



SFMS Lower A Flex Area



SFMS Lower A Classroom



SFMS Lower A Lockers Installed



SFMS Lower A Learning Room

End of Report