

	<p align="center"><b>ICS Weekly Project Report</b> May 27th, 2020</p>
 	<p align="center">ISD #15 St. Francis Area Schools 4111 Ambassador Blvd NW St. Francis, MN Bond Construction Projects</p>

## St. Francis Middle School

### Week ending Friday May 22<sup>nd</sup>, 2020

- ☒ Complete punch list and finish clean, lower area A
- ☒ Drywall finished in showers
- ☒ Painting of locker rooms
- ☒ Tile wall and floor of locker rooms

### Week ending Friday May 29<sup>th</sup>, 2020

- ☒ Continue tiling in showers of boys/girls locker rooms
- ☒ Sawcut floors and install shoring in Area D hallways
- ☒ Continue demo of mechanical, electrical, and plumbing of area D
- ☒ Finish demo of ceilings and casework in Area E

## East Bethel Elementary School

### Week ending Friday May 29<sup>th</sup>, 2020

- ☒ Completion of final punch list items

## St. Francis Elementary School

- ☒ Proposed sitework approved by City of St. Francis Planning & Zoning Commission. It is now under the review of city council

## St. Francis High School

### Week ending Friday May 22<sup>nd</sup>, 2020

- ☒ Continuing HVAC in area F
- ☒ Framing walls in upper J
- ☒ 5 classrooms in area K turned back to owner
- ☒ Continuing demo of lower J
- ☒ Shoring and demo continuing in area B
- ☒ Underground plumbing in area A locker rooms

## Weekly Project Report

May 27th, 2020

### Week ending Friday May 29<sup>th</sup>, 2020

- ☒ Finishing demo of lower J
- ☒ Saw cutting in area B fitness center
- ☒ Finish underground plumbing in area A locker rooms
- ☒ Finish wall framing of upper area J
- ☒ Installing new ceiling grid in area F

## Early Childhood Family Center

### Week ending Friday May 22<sup>nd</sup>, 2020

- ☒ Finish electrical demo in areas A, B, and C
- ☒ X-ray, saw-cut and remove concrete in area C
- ☒ Start on new underground plumbing in area B
- ☒ Start on metal wall framing in areas A & B

### Week ending Friday May 29<sup>th</sup>, 2020

- ☒ Begin pouring of concrete stoop on North side of building
- ☒ Continue underground plumbing work for bathrooms in area B
- ☒ Continue metal wall framing in areas A & B
- ☒ Painting gym walls in area B

## Cedar Creek Elementary School

### Week ending Friday May 22<sup>nd</sup>, 2020

- ☒ Finish demo in area A
- ☒ Finish framing new walls in area A
- ☒ Finish new light install of area B
- ☒ Begin demo of walls and case work of area B
- ☒ Begin framing of new walls in area B

### Week ending Friday May 29<sup>th</sup>, 2020

- ☒ Casework and partition wall demo in areas A & C
- ☒ Electrical demo and new rough-ins for areas A & B
- ☒ Pour new concrete floor in bathroom in area A
- ☒ Begin hanging drywall in areas A & D

# Weekly Project Report

May 27th, 2020

## Progress Photos:



SFMS - Preparing for shoring in area D



SFMS - sawcut and demo of underground plumbing in area E



SFHS – Install ceiling grid in area F



SFHS – underground plumbing in area A locker rooms

# Weekly Project Report

May 27th, 2020



ECFC – Removal of wall and coiling door in area A



ECFC – Preparation for new stoop on North side of building



CCES – Finished wall framing in area D - SPED suite



CCES – Finished wall framing in area A classrooms

**End of Report**