

	<p align="center">ICS Weekly Project Report June 2nd, 2020</p>
 	<p align="center">ISD #15 St. Francis Area Schools 4111 Ambassador Blvd NW St. Francis, MN Bond Construction Projects</p>

St. Francis Middle School

Week ending Friday May 29th, 2020

- ☒ Continue tiling in showers of boys/girls locker rooms
- ☒ Sawcut floors and install shoring in area D hallways
- ☒ Continue demo of mechanical, electrical, and plumbing of area D
- ☒ Finish demo of ceilings and casework in area E

Week ending Friday, June 5th, 2020

- ☒ Install doors and hardware in upper & lower area A
- ☒ Finish tiling boys/girls bathrooms in area A
- ☒ Install plumbing fixtures in boys/girls locker rooms
- ☒ Continue with shoring install in area C & D hallways

East Bethel Elementary School

- ☒ Warranty walk scheduled for mid-summer

St. Francis Elementary School

- ☒ Proposed sitework approved by City of St. Francis City Council. Phase 1 is scheduled to start mid-June.

St. Francis High School

Week ending Friday May 29th, 2020

- ☒ Finishing demo of lower J
- ☒ Saw cutting in area B fitness center
- ☒ Finish underground plumbing in area A locker rooms
- ☒ Finish wall framing of upper area J
- ☒ Installing new ceiling grid in area F

Weekly Project Report

June 2nd, 2020

Week ending Friday June 5th, 2020

- ✚ Installing ductwork and wall finishes in area F
- ✚ Shoring of walls in lower J for new central staircase
- ✚ Shoring of walls in area B fitness center/weight room
- ✚ Electrical/mechanical rough ins in upper area J

Early Childhood Family Center

Week ending Friday May 29th, 2020

- ✚ Begin pouring of concrete stoop on North side of building
- ✚ Continue underground plumbing work for bathrooms in area B
- ✚ Continue metal wall framing in areas A & B
- ✚ Painting gym walls in area B

Week ending Friday June 5th, 2020

- ✚ Sub grade laid out for new parking lot/bus loop
- ✚ Finish concrete work with stoop on North side of building
- ✚ Asbestos removal in select areas inside building
- ✚ Continue metal framing in areas A & B
- ✚ Continue mechanical/electrical/plumbing rough in's for areas A & B
- ✚ Installing new light fixtures installed in area C

Cedar Creek Elementary School

Week ending Friday May 29th, 2020

- ✚ Casework and partition wall demo in areas A & C
- ✚ Electrical demo and new rough ins for areas A & B
- ✚ Pour new concrete floor in bathroom in area A
- ✚ Begin hanging drywall in areas A & D

Week ending Friday June 5th, 2020

- ✚ Installing drywall in area D media center
- ✚ Continue with new electrical rough ins for areas A & B
- ✚ Saw cut flooring in area B for underground plumbing
- ✚ Electrical demo beginning for area C and E

Weekly Project Report

June 2nd, 2020

Progress Photos:



SFMS – Ready for shoring of walls in area D hallways



SFMS – Underground plumbing complete in area E classrooms



SFHS – Acoustical wall panels installed in area F



SFHS – Walls being framed in upper area J

Weekly Project Report

June 2nd, 2020



ECFC – new walls being framed in area A



ECFC – underground plumbing in area B classrooms



CCES – Ready for new lighting and tiles in area B hallways



CCES – Electrical rough ins complete in area D

End of Report