

	<p><b>ICS Weekly Project Report</b> May 22, 2020</p>
 <p><b>RICHFIELD PUBLIC SCHOOLS</b></p>	<p>ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423</p>

## Centennial Elementary

- Ⓜ Completed week ending Friday, May 22, 2020
  - Mechanical contractor demolished and removed an existing air handling unit out of the courtyard area.
  - Abatement contractor continued flooring removal.
  - Demolition was completed in the future Media Center Area.
  - Concrete floor slab saw-cutting began in Area B.
  - Architectural, Mechanical, Electrical and Plumbing demolition continued in Area B, mainly the existing Lounge and Nurse areas.
  
- Ⓜ Planned week ending Friday, May 29, 2020
  - Abatement contractor to complete all remaining abatement scope.
  - Begin underground plumbing rough-in in Area B.
  - Continue painting in the former Media Center/future Special Education suite.
  - Begin acoustical ceiling grid installation in the Special Education suite.
  - Begin installation of lights, HVAC grilles/diffusers and plumbing fixtures in the Special Education suite.

## Middle School

- Ⓜ Completed week ending Friday, May 22, 2020
  - Demolition of ceilings on 3<sup>rd</sup> level classrooms and corridors
  - Demolition of ductwork on 2<sup>nd</sup> and 3<sup>rd</sup> level classrooms and corridors
  - Demolition of steam piping and unit ventilators on 2<sup>nd</sup> and 3<sup>rd</sup> level classrooms
  - Framed walls and soffits for new media center on 2<sup>nd</sup> level
  - Started mechanical and electrical rough ins for new media center on 2<sup>nd</sup> level
  
- Ⓜ Planned week ending Friday, May 29, 2020
  - Demolition of walls and soffits on 3<sup>rd</sup> level
  - Continue demolition of ductwork on 2<sup>nd</sup> and 3<sup>rd</sup> level classrooms and corridors
  - Continue demolition of steam piping and unit ventilators on 2<sup>nd</sup> and 3<sup>rd</sup> level
  - Finish framing walls and soffits for new media center on 2<sup>nd</sup> level
  - Continue mechanical and electrical rough ins for new media center on 2<sup>nd</sup> level

	<p><b>ICS Weekly Project Report</b> May 22, 2020</p>
 <p><b>RICHFIELD PUBLIC SCHOOLS</b></p>	<p>ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423</p>

## Sheridan Hills Elementary

- Ⓜ Completed week ending Friday, May 22, 2020
  - Abatement contractor continued removals in Level 1 of the C wing and Gym.
  - Corval Constructors installed floor protection in the cafeteria and is now using this area as staging area.
  - Corval Constructors continued demolition efforts in the Media Center.
  - Corval Constructors began demolition in the A wing bathrooms, Nurse area and classrooms.
  
- Ⓜ Planned week ending Friday, May 29, 2020
  - Abatement contractor to complete their removals in Level 1 of the C wing and begin setting up containments in Level 2 C wing.
  - Corval Constructors to begin their demolition scope items in Level 1 of the C wing.

## High School

- Ⓜ Completed week ending Friday, May 22, 2020
  - Boiler Room
    - Mechanical and electrical rough ins and set boilers
  - Area P Link
    - Continued exterior masonry wall
  - Area D and E Bathrooms
    - Wall and floor tile
  - Old Concession Stand
    - Drywall work and taping of walls and soffits
    - Started painting
  - Old Board Room
    - Installed ceilings
    - Painting of walls
  - Lower Level Area F (Old locker rooms, new weight room)
    - Finish concrete floor slab removal
  - Area C, G, and H 1<sup>st</sup> and 2<sup>nd</sup> Level (Classrooms)
    - Demolition of ceilings, casework, and flooring
    - Mechanical and electrical rough in

	<b>ICS Weekly Project Report</b> May 22, 2020
 <b>RICHFIELD</b> <b>PUBLIC SCHOOLS</b>	ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423

- Wall framing
- New Athletic Corridor
  - Below grade masonry

Ⓜ Planned week ending Friday, May 29, 2020

- Boiler Room
  - Finish setting boilers
  - Mechanical and electrical connections to boilers
- Area P Link
  - Finish exterior masonry wall
- Area D and E Bathrooms
  - Tiling of walls and floors
- Old Concession Stand
  - Finish painting
  - Install flooring
- Old Board Room
  - Mechanical and electrical finishes
  - Start flooring
- Lower Level Area F (Old locker rooms, new weight room)
  - Removal of mechanical and electrical piping
  - Mechanical and electrical rough ins
  - Start infilling concrete floors
  - Start masonry walls
- Area C, G, and H 1<sup>st</sup> and 2<sup>nd</sup> Level (Classrooms)
  - Continue mechanical and electrical rough ins
  - Start framing walls and soffits in science rooms
  - Drywall taping in classrooms
- New Athletic Corridor
  - Underground waterproofing
  - Dirt backfill of foundation walls

	<b>ICS Weekly Project Report</b> May 22, 2020
 <b>RICHFIELD</b> <b>PUBLIC SCHOOLS</b>	ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423

## STEM

- Ⓜ Completed week ending Friday, May 22, 2020
  - Finished abatement in music suite
  - Hydronic piping for corridor outside of music suite
  - Start framing kindergarten classrooms
  - Framing walls in pre-kindergarten classroom
- Ⓜ Planned week ending Friday, May 29, 2020
  - Infill floor in band room
  - Hang ductwork in music suite
  - Mechanical and electrical work in pre-kindergarten classroom
  - Tile branding wall

## Dual Language

- Ⓜ Completed week ending Friday, May 22, 2020
  - Punch list items continue to be addressed.
  - Continued to address mechanical/HVAC test and balance deficiencies.
  - Contractors worked to address action items on the Commissioning Corrective Action Log.
- Ⓜ Planned week ending Friday, May 29, 2020
  - Continue to address punch list items.
  - Continue testing and balancing of the mechanical/HVAC system.
  - ICS commissioning continued commissioning of the mechanical and HVAC systems.

	<p><b>ICS Weekly Project Report</b> May 22, 2020</p>
 <p><b>RICHFIELD PUBLIC SCHOOLS</b></p>	<p>ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423</p>

CURRENT PROJECT PHOTOS

Centennial – Air handling unit be hoisted out of the courtyard and saw-cutting for underground plumbing in Area B.



Centennial – Demolition progress in the future Media Center Area.



Centennial – Demolition near the existing Lounge area and Music Room.



	<p><b>ICS Weekly Project Report</b> May 22, 2020</p>
 <p><b>RICHFIELD PUBLIC SCHOOLS</b></p>	<p>ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423</p>

Sheridan Hills – Contractor staging in the Cafeteria and temp lighting installation near the Front Entrance.



Sheridan Hills – Demolition progress in the existing Media Center/future Admin. Office.



Sheridan Hills – Demolition progress in the existing Nurse Area and Classrooms.





ICS Weekly Project Report  
May 22, 2020



**RICHFIELD**  
**PUBLIC SCHOOLS**

ISD #280 Richfield Public Schools  
7001 Harriet Avenue S.,  
Richfield, MN 55423

High School – Boiler Room



High School – Area P Link



High School – Lower Level F Demolition





ICS Weekly Project Report  
May 22, 2020



**RICHFIELD**  
**PUBLIC SCHOOLS**

ISD #280 Richfield Public Schools  
7001 Harriet Avenue S.,  
Richfield, MN 55423

High School – Special Ed.



High School-Old Board Room







ICS Weekly Project Report  
May 22, 2020



**RICHFIELD**  
**PUBLIC SCHOOLS**

ISD #280 Richfield Public Schools  
7001 Harriet Avenue S.,  
Richfield, MN 55423

STEM – Music Suite



STEM – Kindergarten Classrooms



STEM – Pre-Kindergarten Classroom





ICS Weekly Project Report  
May 22, 2020



**RICHFIELD**  
**PUBLIC SCHOOLS**

ISD #280 Richfield Public Schools  
7001 Harriet Avenue S.,  
Richfield, MN 55423

Middle School – Media Center Progress and Demolition

