

## Construction Update -- October 21, 2019

- Irvin Elementary School
- W.G. Roesler Athletic Complex
- New Middle School No. 03

# Irvin ES -- Schedule Update

School is in session

Punch list is complete, we have 3 items that remain to be replaced or repaired over the long breaks.

# W.G. Roesler Athletic Complex





# W.G. Roesler Athletic Complex





# W.G. Roesler Athletic Complex



## W.G. Roesler Athletic Complex -- Concession Building





## W.G. Roesler Athletic Complex -- Schedule Update

- Field House: Interior masonry walls have been painted with the 1st coat.
- Electrical wiring is nearly completed.
- Exterior windows are installed.
- Roofing is completed.
- A/C units are set.
- Ticket Booth exterior is completed and interior is painted.
- Retaining walls at new fields are completed.

## W.G. Roesler Athletic Complex -- Look Ahead Schedule

- Doors, Frames and hardware will be installed on all bldgs.
- New turf field will be installed.
- Sidewalks and flatwork.
- Interior finishes of the Field house.



# New Middle School No. 03









## Middle School No. 03 - Brick Veneer









## Middle School No. 03 -- Schedule Update

- Roofing has started on area 5, 6 & 7.
- Structural Steel is 75% installed.
- Interior framing in areas 5-7 is complete.
- Brick and stone veneer at 5, 6 & 7 is 60%.
- Field lighting is installed.
- Storm Shelter precast walls and roof started today (10/21).

## Middle School No. 03 -- Look Ahead Schedule

- Steel will be completed by 12/31.
- Exterior framing at classroom wing will continue.
- 2nd floor slab will be poured next week.
- Interior framing will begin on the 1st floor science labs.
- Football field and track installation will start week of 10/21.
- We are still on schedule for completion.



# Thank You

