

Construction Update -- December 16, 2019

- W.G. Roesler Athletic Complex
- New Middle School No. 03

W.G. Roesler Athletic Complex





W.G. Roesler Athletic Complex



W.G. Roesler Athletic Complex -- Schedule Update

- Flooring in weight room is being installed and will be complete before 12/16.
- Ceiling tile is being installed.
- Balance of lighting is being installed.
- Plumbing and Electrical trim.
- Continue flooring.
- Set lockers.

W.G. Roesler Athletic Complex -- Look Ahead Schedule

- VCT flooring will begin next week.
- Finish hardware at doors.
- Weight equipment installed this week.
- E layer at practice field installed and turf will start.
- Field events will be completed.
- Balance of flatwork along south side of existing track will be poured.
- Final inspections after Christmas.
- Final Clean and building will be turned over.

New Middle School No. 03







Middle School No. 03 -- Schedule Update

- Structural steel is being erected at Admin area and entry canopy. Will be complete by Dec 31.
- Roofing is being installed over athletics area and gyms.
- Exterior framing complete at 1st and 2nd floor west and south side of classroom section.
- Interior framing complete 1st floor classrooms and science classrooms.
- Sheetrock has started in fine arts and athletics.
- Brick & Stone veneer are complete at northside and @ fine arts.
- 100% of paving is complete.
- Track and field have started, and are graded and stabilized ready for drain system.

Middle School No. 03 -- Look Ahead Schedule

- Continue roofing @ classroom wing and admin area.
- Interior framing at 2nd floor.
- Exterior framing at admin and main entry.
- Roof at Storm Shelter.
- Pour balance of 2nd floor slab.
- Continue brick and stone veneer.
- Install storefront frames and glass at north side of building.
- Complete track, field and tennis courts to rough surface.
- Begin finishes at fine arts and athletic areas.

Thank You