

## Construction Update -- November 18, 2019

- W.G. Roesler Athletic Complex
- New Middle School No. 03

# W.G. Roesler Athletic Complex





# W.G. Roesler Athletic Complex - Fields





# W.G. Roesler Athletic Complex





## W.G. Roesler Athletic Complex -- Weight Room



## W.G. Roesler Athletic Complex -- Schedule Update

- Artificial Turf Field is being installed and will be complete by the end of the month, weather permitting
- Field House exterior veneer is complete and glass is installed.
- Interior painting is 90% and will finish by EOM
- Ceilings and Lighting is being installed
- Waiting on OnCor to connect permanent power
- Finishes will follow permanent power

## W.G. Roesler Athletic Complex -- Look Ahead Schedule

- Exterior of Concession building will complete
- Natural Grass field grading will begin following Turf
- Sidewalks will continue around all 3 buildings
- Flooring will follow Permanent power by OnCor



# New Middle School No. 03













## Middle School No. 03 -- Schedule Update

- Steel is up in west ½ of bldg (1st and 2nd floor)
- 2nd floor concrete has been poured
- 50% of the building is ready for roofing (will start next week)
- Storm Shelter is up
- Cold form framing is proceeding at the westside of classroom wing

## Middle School No. 03 -- Look Ahead Schedule

- Roofing will start next week on 50% of building (North 3rd)
- Brick veneer will follow cold form framing at west side
- Storm shelter will continue with the roof concrete and exterior brick
- Admin and main entry steel will be installed, building steel will finish major frame by end of the year
- Glass will begin to be installed by Dec 10th



# Thank You