

Construction Update -- June 17, 2019

- Irvin Elementary School
- MHS Athletic Complex
- W.G. Roesler Athletic Complex
- New Middle School No. 03

Irvin Elementary School



Irvin Elementary School - Commons Area



Irvin Elementary School - Thin Brick and Dry Erase Wall



Irvin ES -- Area 2



Irvin ES -- Schedule Update

- Furniture and Library books have arrived.
- Flooring is installed in areas 1-4 (including the kitchen), the main corridor and the gym remain to be installed.
- Glass is 80% complete.
- Finished wood and thin brick finishes are being installed goal is to be complete by the end of the month.
- 90% of the sidewalks are installed.
- 95% of all ceilings are complete.

Irvin ES -- Look Ahead Schedule

- Interior finishes: Thin brick and prefinished wood.
- Flooring in the main corridor and stage.
- Exterior canopies.
- Folding partitions: Ship 06/21, Received by 06/24 and installed 06/30.
- Final Clean and inspections week of July 8.
- Ready for use.
- Punch list.

MHS Athletic Complex



MHS Athletic Complex -- Schedule Update

- Punchlists are complete.
- Warranty items being addressed as they arise.
- South 4 tennis courts painted.

MHS Athletic Complex -- Look Ahead Schedule

- Tennis Court Surfacing will be done, pending weather.

W.G. Roesler Athletic Complex



W.G. Roesler Athletic Complex -- Fieldhouse CMU



W.G. Roesler Athletic Complex -- Firelane Prep and Pour



W.G. Roesler Athletic Complex -- Schedule Update

- Field House:
Load Bearing walls are complete.
Interior walls are in progress.
Balance of steel (joists) starts Monday.
- Ticket Booth:
Interior walls in progress.
- Fields:
Demo is complete.
Excavation is ongoing.

W.G. Roesler Athletic Complex -- Look Ahead Schedule

- Balance of fire lane this week.
- Retaining wall starts this week.
- CMU will continue at field house interior.
- Veneer block is expected this week.

New Middle School No. 03



Middle School No. 03 -- Area 7 Slab Pour



Middle School No. 03 -- Steel Erection Area 7



Middle School No. 03 -- SW Parking and Firelane



Middle School No. 03 -- Schedule Update

- Underground utilities continue inside the building (plumbing and electrical).
- Storm drain is complete and water lines are being installed around the building.
- SE side parking and firelane is poured.
- Area 7 Slab is poured.
- Structural steel has started at area 7.
- Gas lines are installed.

Middle School No. 03 -- Look Ahead Schedule

- Pour 2nd slab this week (weather permitting).
- Continue structural steel in area 5 & 6.
- Begin CMU exterior walls at area 7.
- Prep and pour last parking and fire lane @ SW side of site.
- Start underground utilities on Sunbeam Mid-June.

Thank You