

Construction Update -- February 18, 2019

- Irvin Elementary School
- MHS Athletic Complex
- W.G. Roesler Athletic Complex
- New Middle School No. 03

Irvin Elementary School



Irvin Elementary School November 16, 2018



Irvin Elementary School February 12, 2019



Irvin ES -- East Wall Area 3



Irvin ES -- Framing and Drywall Area 3



Irvin ES -- Framing Area 2



Irvin ES -- Brick Area 3



Irvin ES -- Schedule Update

- Exterior framing is 95% complete.
- Interior framing continues at areas 2, 3 & 4.
- Walls in area 3 (Kinder & 1st & collaboration space) are being closed.
- MEP at walls and overhead continues.
- All Storm shelter panels and roof structure will be complete this week.
- Windows in area 3 are installed.
- Brick work continues at Admin & 2nd grade (area 2) and classroom (Kinder & 1st).

Irvin ES -- Look Ahead Schedule

- Brick work will continue working from west side (kinder) counter clockwise around the building.
- Sheetrock at interior walls in admin and 2nd & 3rd grade areas will be installed.
- Storm shelter will be delivered and set up in the next 3 weeks.
- All exterior walls will be closed.
- Windows will continue to be installed ahead of brick work.

MHS Athletic Complex



MHS Athletic Complex -- Field House



MHS Athletic Complex -- Showers



MHS Athletic Complex -- Schedule Update

- Baseball turf is in the finish stages.
- Softball turf is being installed and will take 2 weeks to complete.
- Interior of field house is painted and floor tile installed.
- Doors have been installed in the field house.
- Bleachers are installed and being finished.
- Grading around the field house continues and is being prepared for concrete.

MHS Athletic Complex -- Look Ahead Schedule

- Softball field will be complete.
- Site concrete (sidewalk and large open areas) will be poured.
- Fences will be installed.
- Scoring booths will be done.
- Backstops and dugouts will be ready.

W.G. Roesler Athletic Complex



W.G. Roesler Athletic Complex -- Foundations



W.G. Roesler Athletic Complex -- Schedule Update

- Piers are complete at the field house.
- 75% of grade beams are complete.
- Underground electrical and plumbing installation continues.

W.G. Roesler Athletic Complex -- Look Ahead Schedule

- Complete grade beams at Field House next week.
- Start grade beams at Ticket Booth and concession stand.
- Pour slab at Field House.
- Fire Lane is pending, based on water line design.

New Middle School No. 03



Middle School No. 03 -- Grade Beam Forms



Middle School No. 03 -- Grade Beam Forms



Middle School No. 03 -- Schedule Update

- Permit has been issued as of 2/6/2019.
- 300 piers are complete.
- 1800 lineal feet of grade beam is in place.
- 60% of storm drain system is in place.

Middle School No. 03 -- Look Ahead Schedule

- Piers will be completed by end of the week.
- Exterior grade beams will continue.
- Plumbers and Electricians will begin the underground work inside the building pad.
- Foundation work inside the building footprint will continue.

Thank You

