

Construction Update -- January 14, 2018

- Irvin Elementary School
- MHS Athletic Complex
- W.G. Roesler Athletic Complex
- New Middle School No. 03

Irvin Elementary School



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Irvin ES -- Exterior Framing Area 2



Irvin ES -- Steel Area 2



Irvin ES -- Ductwork and Framing Area 3



Irvin ES -- Roofing Area 3



Irvin ES -- Final Paving Pour



Irvin ES -- Schedule Update

- Area 3 Interior walls are framed.
- Electrical and plumbing are being installed.
- Structural Steel frame at the SW section of building is currently being installed. This is the last area of structural steel frame.
- Decking is being installed over the classroom/administration area and the large high roof areas.
- Roofing is progressing following the decking in all areas. Interior construction to follow.

Irvin ES -- Look Ahead Schedule

- Roofing at all areas, except the storm shelter
- Interior framing at areas 1 & 2 and open corridors
- Storm Shelter panel manufacturing will be completed on 2/15
- Storm Shelter panels are on schedule to be installed beginning the last week in February
- Waterproofing and Brick Veneer will begin this week and follow the exterior sheathing counter clockwise around the building
- Window frames have started and glass will follow by end of Feb.
- We are on schedule to occupy all but the Storm Shelter by May 15, 2019. (7 day improvement)

MHS Athletic Complex



MHS Athletic Complex -- Drainage Rock at BB and Scoreboard Columns



MHS Athletic Complex -- Dugouts Steel Frame



MHS Athletic Complex -- Schedule Update

- Field House: Exterior Veneer is 99% complete and the roof is water tight.
- Exterior doors will be delivered week of 1/21
- All building foundations are complete
- Score booth/press boxes: block will be complete 01/15
- Structure for 3 dugouts are done and 4th will complete 01/15
- Baseball is in progress and Softball is graded.

MHS Athletic Complex -- Look Ahead Schedule

- Roofing at field house will be complete by end of January and Press boxes and ticket booths will follow
- Flatwork will begin week of 01/14
- Bleachers @ baseball start 01/21
- Bleachers @ softball will follow
- Veneer @ press boxes will begin 01/16
- Priorities are the field surfaces.

W.G. Roesler Athletic Complex



W.G. Roesler Athletic Complex -- Excavation



W.G. Roesler Athletic Complex -- Schedule Update

- Building pad is complete
- Storm Sewer complete at Area 2
- Sanitary Sewer complete at Area 2
- Existing Fieldhouse primary power relocate complete

W.G. Roesler Athletic Complex -- Look Ahead Schedule

- Piers will start this week, pier rig was delivered today
- Grade beams will follow

New Middle School No. 03



Middle School No. 03 -- Earthwork Operations



Middle School No. 03 -- Schedule Update

- Building pad is cut to grade and select fill will begin this week
- Hauling spoils continues and is 50% complete
- fire lanes at north ½ of site are to grade
- Detention ponds at the North and East sides of site are complete
- We had a very good interaction with LaRue Miller for their Christmas parties.

Middle School No. 03 -- Look Ahead Schedule

- Look Ahead is based on permit issuance
- Fill building pad to subgrade height
- Drill piers 1/21 (pending permit)
- Start underground site utilities January 14, 2019
- Start fire lane paving at LaRue Miller connection mid-January
- Start prep work on Sunbeam Ln

Thank You