

Construction Update -- March 18, 2019

- Irvin Elementary School
- MHS Athletic Complex
- W.G. Roesler Athletic Complex
- New Middle School No. 03

Irvin Elementary School



Irvin Elementary School



Irvin ES -- Storm Shelter Roof Pour



Irvin ES -- Storm Shelter Roof Pour



Irvin ES -- Storm Shelter Roof Pour



Irvin ES -- Interior



Irvin ES -- Main Commons and Stage



Irvin ES -- Schedule Update

- Exterior framing is 95% complete.
- Interior framing continues at areas 1, 2 & 4.
- Walls in area 2 (2nd and 3rd grade & collaboration space) are being closed.
- MEP at walls and overhead continues.
- All Storm shelter panels and roof structure are complete. All RTU's are set
- Window frames and glass continue to be installed in area 2.
- Brick work continues at all exterior walls.

Irvin ES -- Look Ahead Schedule

- Brick work will continue working from west side (kinder) counter clockwise around the building.
- Sheetrock at interior walls in admin and 2nd & 3rd grade areas will be installed.
- Classroom and Collaboration areas will be closed in (dry) and tape and bedding will continue at completed walls.
- All exterior walls will be closed.

MHS Athletic Complex



MHS Athletic Complex -- Softball Field



MHS Athletic Complex -- Tennis Lockers



MHS Athletic Complex -- Boys RR



MHS Athletic Complex -- Girls Shower



MHS Athletic Complex -- Schedule Update

- Baseball and Softball fields are complete w/bullpens being done.
- Grandstand roofing is 75% complete.
- Interior of field house is painted and floor tile installed.
- Flatwork (open areas and sidewalks) are 70% complete.
- Bleachers are installed and being finished.
- Sidewalk along Walter Stevenson is being prepared.
- Batting cage materials were delivered today.

MHS Athletic Complex -- Look Ahead Schedule

- Batting cages will be finished.
- Site concrete (sidewalk and large open areas) will be poured.
- Fences will be installed.
- Scoring booths will be done.
- Backstops and dugouts will be ready.
- We will have Opening Day April 12th.

W.G. Roesler Athletic Complex



W.G. Roesler Athletic Complex -- Foundations and Underground Utilities Work



W.G. Roesler Athletic Complex -- Schedule Update

- Piers are complete.
- Grade beams are complete.
- Underground electrical and plumbing installation continues.

W.G. Roesler Athletic Complex -- Look Ahead Schedule

- Fine Grade for Slab this week.
- Prep and pour the slab at field house week of 3/25.
- Masonry will start 3 days following the slab pour.

New Middle School No. 03



Middle School No. 03 -- Grade Beam Forms



Middle School No. 03 -- Grade Beam Forms



Middle School No. 03 -- Schedule Update

- Continue Grading fire lanes at the NW parking.
- Started connection to La Rue Miller Parking.
- Piers are 100% and grade beams are 40%.
- Underground plumbing in the kitchen has started.
- 60% of storm drain system is in place.

Middle School No. 03 -- Look Ahead Schedule

- Exterior grade beams will continue.
- Plumbing and Electrical underground at will continue at Kitchen.
- Will begin meetings on the storm shelter.
- Foundation work inside the building footprint will continue.

Thank You

