



## 2017 BOND PROJECTS – BOARD UPDATE

### Bunker Hill ES Replacement

Spring Branch Independent School District

Stantec Project No. 214000788

January 31, 2020

#### 1) **PROJECT TEAM:**

Owner:	Spring Branch ISD	Assoc. Supt. For Operations:	Travis Stanford
SBISD Project No.	67224	Project Managers:	Kris Drosche Noel Moreno
Architect:	Stantec Architecture, Inc.	Partner-in-Charge: Project Manager:	Jennifer Henrikson Gary Dunn
CM@Risk:	TBD		

#### 2) **GENERAL SCOPE OF WORK:**

Replacement of Bunker Hill Elementary School with new 700 student campus on existing site. Scope includes demolition of existing campus, construction of new building and associated site work.

##### **Off-Site Transition:**

Transition will be done on-site as determined feasible in Summer of 2019 Test Fit Study

#### 3) **BOND PLAN PROJECT TIMELINE:**

PROJECT ADVISORY TEAM	JANUARY 2020 – AUGUST 2020
CM@R SELECTION	MARCH 2020
PROGRAMMING/FACT FINDING	OCTOBER 2019 – DECEMBER 2019
<b>SCHEMATIC DESIGN</b>	<b>JANUARY 2020 – MARCH 2020</b>
DESIGN DEVELOPMENT	MARCH 2020 – MAY 2020
CONSTRUCTION DOCUMENTS	MAY 2020 – AUGUST 2020
PERMIT RECEIVED	TO BE DETERMINED
BIDDING / BOARD APPROVAL	SEPTEMBER 2020 – NOVEMBER 2020
CONSTRUCTION PHASE	DECEMBER 2020 – AUGUST 2022
OCCUPANCY	JUNE 2022

← Current Point

#### 4) **PROJECT STATUS OVERVIEW**

Project is in Schematic Design phase.

#### 5) **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- PAT Meeting #1 held.
- Schematic Design has begun.



**6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Continue Schematic Design phase.
- PAT Meeting #2 to be held February 4<sup>th</sup>.

**7) PHOTOGRAPHS:**



PAT Meeting #1: PAT members write out their responses to visioning questions exercise.



PAT Meeting #1: PAT members take part in the site diagramming exercise.