



MORE THAN ARCHITECTS

Huckabee

2017 BOND PROJECTS – BOARD UPDATE

Cedar Brook Elementary Addition and Renovation

Spring Branch Independent School District

Architect Name Project No. 01809-01-03

Date: May 31, 2020



1) PROJECT TEAM:

Owner: Spring Branch ISD

Associate Superintendent for Operations:
Travis Stanford

SBISD Project No.: 67208

Project Manager: Matisia Hollingsworth

Architect: Huckabee

Principal-in-Charge: Steve Daylor, AIA
Principal-in-Charge: John Haskew, AIA
AP & Project Manager: Timothy Barnes, AIA

CM@R: Satterfield and Pontikes

2) GENERAL SCOPE OF WORK:

New classroom wing addition and interior and exterior renovation of existing 82,179 square footage Elementary School. Scope of work includes: Repairs of the existing roofing system including the replacement of the standing seam metal roof, mechanical system upgrades, Library renovations and replacement of skylight panels and providing new clearstory windows at the Collaboration spaces, replacement of door hardware at classrooms, fire alarm system replacement, security alarm & access control improvements, and renovation of existing restrooms.

Off-Site Transition:

Campus will remain at current location during renovation. No off-site transition is anticipated until Summer 2020 and 2021.



MORE THAN ARCHITECTS

Huckabee

3) **BOND PLAN PROJECT TIMELINE:**

PROJECT ADVISORY TEAM	JANUARY 2019 – MAY 2019
CONTRACTOR SELECTION	JANUARY 2019 – MARCH 2019
SCHEMATIC DESIGN	JANUARY 2019 – APRIL 2019
DESIGN DEVELOPMENT	APRIL 2019 – JUNE 2019
CONSTRUCTION DOCUMENTS	JUNE 2019 – AUGUST 2019
BIDDING / BOARD APPROVAL	AUGUST 2019 – OCTOBER 2019
PERMIT RECEIVED	NOVEMBER 2019
CONSTRUCTION PHASE	NOVEMBER 2019 – JULY 2021
OCCUPANCY	SEPTEMBER 2021

Current Point

4) **PROJECT STATUS OVERVIEW**

- Design Development was approved on June 7, 2019.
- Construction Document Phase was approved on August 9, 2019.
- Board Approved GMP on October 21, 2019.
- Contract was fully executed on November 14, 2019.

5) **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Completed final grading at detention pond.
- Completed removing existing ceilings in corridors and classrooms.
- Completed interior walls at new addition.

6) **NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Bi-Weekly OAC Meetings are being held on Wednesdays at 9:00 AM.
- Removing existing roofs at structural pop-ups.
- Installing new teaching walls at classrooms.



MORE THAN ARCHITECTS

Huckabee

7) **PHOTOGRAPHS:**



Re-routing existing MEPT at Collaboration spaces



Installing new tile at restrooms



MORE THAN ARCHITECTS

Huckabee



Framing new windows at new addition structural pop-up



Completing masonry at new addition