



3411 RICHMOND AVENUE, SUITE 725, HOUSTON, TEXAS 77046



2017 BOND PROJECTS – BOARD UPDATE

Spring Oaks MS Renovation Project

Spring Branch Independent School District

Pfluger Project No. 18-032
04.30.20

1) PROJECT TEAM:

Owner: Spring Branch ISD
SBISD Project No. 67214
Associate Superintendent for Operations: Travis Stanford
Project Manager: Noel Moreno

Architect: Pfluger
Principal-in-Charge: Michelle Dudley
Project Manager: Hector Berrios

General Contractor: Bass Construction

2) GENERAL SCOPE OF WORK:

The renovation of 2,800 sf of administration and clinic area to provide visibility to the front entrance of campus. 34,600 sf of roof replacement and the windows replacement for the New Gym. Fire alarm, security alarm and access control improvements. Adding supplemental lighting to classrooms, building and LED site lighting upgrades.

3) PROJECT TIMELINE:

The construction is scheduled to start in May, the administration portion of the work shall be completed during summer and ready before school starts. The roof replacement, along with other site improvement work not completed during summer, shall be coordinated by the contractor without interfering with the school program.

SITE WALK	JULY/2018 – SEPTEMBER/2018
SCHEMATIC DESIGN	AUGUST/2018 – SEPTEMBER/2018
100% DESIGN DEVELOPMENT	SEPTEMBER/2018 – OCTOBER/2018
50% CONSTRUCTION DOCUMENTS	OCTOBER/2018 – NOVEMBER/2018
100% CONSTRUCTION DOCUMENTS	NOVEMBER 2018 – DECEMBER/2018
BIDDING	FEBRUARY/2019 – APRIL/2019
PERMIT RECEIVED	FEBRUARY/2019 – APRIL/2019
BOARD APPROVAL	FEBRUARY/2019 – APRIL/2019
CONSTRUCTION PHASE	MAY/2019 – APRIL/2020
TEMPORARY OCCUPANCY	JULY/2019 – AUGUST/2019
SUBSTANTIAL COMPLETION	APRIL/2020

Current Point

4) **PROJECT STATUS OVERVIEW**

Currently, the project is in the Substantial Completion.

5) **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

No Owners meeting were held on April.

Punch list items are still on going in the Roof and interior building.

6) **NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

Contractor is working in Punch list items.

Final punch list on roof and interior of building is pending to be scheduled.

7) **PHOTOGRAPHS:**



Perforated wall panel signage.



Roof Area D