



3411 RICHMOND AVENUE, SUITE 725, HOUSTON, TEXAS 77046

## 2017 BOND PROJECTS – BOARD UPDATE

### Spring Oaks MS Renovation Project

Spring Branch Independent School District

Pfluger Project No. 18-032

12.31.19



#### 1) PROJECT TEAM:

Owner: Spring Branch ISD

SBISD Project No. 67214

Associate Superintendent of Operations: Travis Stanford

Project Manager: Noel Moreno

Architect: Pfluger

Principal-in-Charge: Michelle Dudley

Project Manager: Hector Berrios

General Contractor: Bass Construction

#### 2) GENERAL SCOPE OF WORK:

The renovation of 2,800 sf of administration and clinic area to provide visibility to the front entrance of campus. 34,600 sf of roof replacement and the windows replacement for the New Gym. Fire alarm, security alarm and access control improvements. Adding supplemental lighting to classrooms, building and LED site lighting upgrades.

#### 3) PROJECT TIMELINE:

The construction is scheduled to start in May, the administration portion of the work shall be completed during summer and ready before school starts. The roof replacement, along with other site improvement work not completed during summer, shall be coordinated by the contractor without interfering with the school program.

SITE WALK	JULY/2018 – SEPTEMBER/2018
SCHEMATIC DESIGN	AUGUST/2018 – SEPTEMBER/2018
100% DESIGN DEVELOPMENT	SEPTEMBER/2018 – OCTOBER/2018
50% CONSTRUCTION DOCUMENTS	OCTOBER/2018 – NOVEMBER/2018
100% CONSTRUCTION DOCUMENTS	NOVEMBER 2018 – DECEMBER/2018
BIDDING	FEBRUARY/2019 – APRIL/2019
PERMIT RECEIVED	FEBRUARY/2019 – APRIL/2019
BOARD APPROVAL	FEBRUARY/2019 – APRIL/2019
<b>CONSTRUCTION PHASE</b>	<b>MAY/2019 – APRIL/2020</b>
TEMPORARY OCCUPANCY	JULY/2019 – AUGUST/2019
SUBSTANTIAL COMPLETION	APRIL/2020

Current  
Point

#### 4) **PROJECT STATUS OVERVIEW**

Currently, the project is in the Construction Phase.

#### 5) **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

Owners meetings were held on December 4 and December 18.

Roof work is Approx. 75% completed and ready for partially punch out.

Other Approx. 25% of roof is under construction.

#### 6) **NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

Roof replacement work shall continue till April 2020. Roof construction schedule will not affect school operations.

#### 7) **PHOTOGRAPHS:**

Submittal for perforated metal panel at entrance of school was approved, expected to be installed on Spring Break.







**3411 RICHMOND AVENUE, SUITE 725, HOUSTON, TEXAS 77046**

**New site benches have been installed in the school staff entrance.**



**Views toward the Area B upper roof:**

