

**New Lebanon Building Committee (“NLBC”)
Report Covering the Period March 1 – May 31, 2019**

A. Project Status and Activities

The successful opening of the school in February concluded phase one of this three-phase project. Phase two is demolition of the 1957 building and the beginning of site work (playgrounds, drop-off, & parking). Phase three is the restoration of the School’s ball/play field at William St. W. The environmental abatement and demolition of the 1957 building is complete and the debris has been removed. A small amount of blasting is needed to prepare the storm drainage system under the playgrounds, drop-off and parking. The construction trailer has been removed. The punch list of final interior items in the new school is being addressed. The ballfield is being prepared with a goal to return the field to use late in the fall.

The NLBC’s meeting schedule, agenda and meeting minutes, eNewsletters and other documents can be found on the Greenwich Public Schools website www.greenwickschools.org and linked at <http://www.greenwickschools.org/NLSBC>

B. Financial (source: Munis report as of 6/26/2019)

Fiscal Year	Description	Budget	Spent	Encumbered	Available
Approved Projects					
2014-2015	Feasibility Study	100,000	98,716		1,284
2015-2016	Design	2,850,000	2,783,114	66,885	1
2016-2017	Construction	34,359,000	26,695,996	5,705,407	1,957,597
		<u>37,309,000</u>	<u>29,577,826</u>	<u>5,772,292</u>	<u>1,958,882</u>

- Five partial payments of the State grant have been received by the Town, totaling \$16,935,131.

C. Other/Next Steps

- Should additional information be needed, please contact the Building Committee.

Respectfully submitted,

New Lebanon Building Committee

s/Stephen Walko, Chairman