

**New Lebanon Building Committee ("NLBC")  
Report Covering the Period June 1 – August 31, 2019  
(Updated and current as of October 22, 2019)**

A. Project Status and Activities

The successful opening of the school in February concluded phase one of this three-phase project. Phase two is demolition of the 1957 building and the beginning of site work (playgrounds, drop-off, & parking). Phase three is the restoration of the School's ball/play field at William St. W.

New Lebanon School has reached 300 enrolled students and rolling admissions are continuing. Last year, New Lebanon had 229 students enrolled, indicating a 31% increase for this current school year in the new building.

The playgrounds are now complete. The bus loop is also complete. Landscaping is largely complete. The ballfield is being prepared with a goal to return the field to use late in the fall.

The NLBC's meeting schedule, agenda and meeting minutes, eNewsletters and other documents can be found on the Greenwich Public Schools website [www.greenwickschools.org](http://www.greenwickschools.org) and linked at <http://www.greenwickschools.org/NLSBC>

B. Financial (source: Munis report as of 10/22/2019)

<b>Fiscal Year</b>	<b>Description</b>	<b>Budget</b>	<b>Spent</b>	<b>Encumb</b>	<b>Available</b>
<b>Approved Projects</b>					
2014-2015	Feasibility Study	100,000	98,716		1,284
2015-2016	Design	2,850,000	2,797,578	52,421	1
2016-2017	Construction	34,359,000	29,560,127	3,359,624	1,439,249
	<b>Totals</b>	<b>37,309,000</b>	<b>32,456,421</b>	<b>3,412,045</b>	<b>1,440,534</b>

- The project has received its 6th reimbursement from the state in the amount of \$767,315. Total reimbursement to date is \$17,702,446.

C. Other/Next Steps

- Should additional information be needed, please contact the Building Committee.

Respectfully submitted,

New Lebanon Building Committee      s/Stephen Walko, Chairman