

PROJECT TIMELINE FOR COMPLETION FOR THORNDYKE, TUKWILA, AND CASCADE VIEW ELEMENTARY:

<u>Portion of Work</u>	<u>Substantial Completion Date</u>
<u>Thorndyke Elementary:</u>	
Phase A1 – Modular building foundation, adjacent site utilities and adjacent paving completed.	7-31-2019
Phase A2 – Main building interior scope of work including: floor finishes, classrooms completed, toilet rooms completed.	8-16-2019
Phase B – Parking lot revision, crosswalk revision, exterior finishes, roofing overlay and exterior play areas completed.	9-2-2019
Phase C – Modular addition, adjacent corridor, metal roofing and all construction complete.	10-14-2019
<u>Tukwila Elementary:</u>	
Phase A1 – Modular building foundation, adjacent site utilities and adjacent paving completed.	7-31-2019
Phase A2 – Main building interior scope of work including: floor finishes, classrooms completed, interior modifications completed.	8-16-2019
Phase B – Parking lot revisions, driveway revisions, crosswalk revisions, exterior finishes, and exterior play areas completed.	9-2-2019
Phase C – Modular addition, exterior courtyard, covered walkway and all construction complete.	10-1-2019
<u>Cascade View Elementary:</u>	
Phase A1 – Modular building foundation, and adjacent site utilities completed.	7-31-2019
Phase A2 – Main building interior scope of work including: floor finishes, toilet rooms, classrooms, interior modifications completed.	8-16-2019
Phase B – Parking lot revisions, dumpster enclosure, crosswalk revisions, and exterior play areas completed.	9-2-2019
Phase C – Modular addition, covered walkway and all construction complete.	10-1-2019