

ID	Task Name	Duration	Start	Finish	Timeline																							
					Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan
1	Tokay HS Master Project Schedule	834 days	Thu 8/2/18	Tue 10/12/21	[Gantt Chart Summary]																							
2					[Gantt Chart Summary]																							
3	Signed Contract	0 days	Thu 8/2/18	Thu 8/2/18	[Gantt Chart Summary]																							
4					[Gantt Chart Summary]																							
5	PROJECT START	54 days	Thu 8/2/18	Tue 10/16/18	[Gantt Chart Summary]																							
14					[Gantt Chart Summary]																							
15	SITWORK - INC. 1 (McCuen)	803 days	Wed 9/5/18	Fri 10/1/21	[Gantt Chart Summary]																							
16	Design Phase	160 days	Wed 9/5/18	Tue 4/16/19	[Gantt Chart Summary]																							
31	Agency Review and Approval Phase	5 days	Wed 10/16/19	Tue 10/22/19	[Gantt Chart Summary]																							
37	Bid and Award Phase	64 days	Tue 11/26/19	Fri 2/21/20	[Gantt Chart Summary]																							
54	Sitework Construction Phase	420 days	Mon 2/24/20	Fri 10/1/21	[Gantt Chart Summary]																							
55	Pre-Construction (meeting & mobilization)	33 days	Mon 2/24/20	Wed 4/8/20	[Gantt Chart Summary]																							
60	Gym	317 days	Thu 4/2/20	Fri 6/18/21	[Gantt Chart Summary]																							
61	Gym Initial Sitework (Milestone #3)	46 days	Thu 4/2/20	Thu 6/4/20	[Gantt Chart Summary]																							
62	Building Pad Prep Gym	10 days	Fri 6/5/20	Thu 6/18/20	[Gantt Chart Summary]																							
63	Gym Remaining Sitework (Milestone #5)	50 days	Mon 3/29/21	Fri 6/4/21	[Gantt Chart Summary]																							
64	Punch List - Gym Sitework	10 days	Mon 6/7/21	Fri 6/18/21	[Gantt Chart Summary]																							
65	Site Construction Gym Finished	0 days	Fri 6/18/21	Fri 6/18/21	[Gantt Chart Summary]																							
66	Classroom(s)	382 days	Thu 4/16/20	Fri 10/1/21	[Gantt Chart Summary]																							
67	Classroom Initial Sitework (Milestone #4)	52 days	Thu 4/16/20	Fri 6/26/20	[Gantt Chart Summary]																							
68	Building Pad Prep Classrooms	10 days	Mon 6/29/20	Fri 7/10/20	[Gantt Chart Summary]																							
69	Classroom Remaining Sitework (Milestone #6)	45 days	Mon 6/7/21	Fri 8/6/21	[Gantt Chart Summary]																							
70	Demolish Existing Portables	15 days	Mon 8/9/21	Fri 8/27/21	[Gantt Chart Summary]																							
71	Post Demo Remaining Sitework	15 days	Mon 8/30/21	Fri 9/17/21	[Gantt Chart Summary]																							
72	Punch List - Classroom Sitework	10 days	Mon 9/20/21	Fri 10/1/21	[Gantt Chart Summary]																							
73	Site Construction Classroom Finished	0 days	Fri 10/1/21	Fri 10/1/21	[Gantt Chart Summary]																							
74					[Gantt Chart Summary]																							
75	MODULAR CLASSROOM BLDG - INC. 2 (JLC)	754 days	Thu 11/22/18	Tue 10/12/21	[Gantt Chart Summary]																							
76	Design Phase	304 days	Thu 11/22/18	Tue 1/21/20	[Gantt Chart Summary]																							
82	Agency Review and Approval Phase	147 days	Fri 11/8/19	Tue 6/2/20	[Gantt Chart Summary]																							
89	LLB Bid/GMP Phase	56 days	Wed 6/3/20	Wed 8/19/20	[Gantt Chart Summary]																							
95	Construction Phase	299 days	Wed 8/19/20	Tue 10/12/21	[Gantt Chart Summary]																							
96	Pre-Construction (meeting & mobilization)	0 days	Wed 8/19/20	Wed 8/19/20	[Gantt Chart Summary]																							
97	Construction - Factory (Structural Steel)	52 days	Thu 8/20/20	Fri 10/30/20	[Gantt Chart Summary]																							
98	Mobilization	1 day	Tue 9/8/20	Tue 9/8/20	[Gantt Chart Summary]																							
99	Building Foundations	44 days	Wed 9/9/20	Mon 11/9/20	[Gantt Chart Summary]																							
100	Classroom Build-Out	186 days	Mon 11/2/20	Mon 7/19/21	[Gantt Chart Summary]																							
101	Punch List Items	10 days	Tue 7/20/21	Mon 8/2/21	[Gantt Chart Summary]																							
102	Classroom Building Construction Finished	0 days	Mon 8/2/21	Mon 8/2/21	[Gantt Chart Summary]																							
103	District Move into Classrooms	7 days	Mon 10/4/21	Tue 10/12/21	[Gantt Chart Summary]																							
104					[Gantt Chart Summary]																							
105	MODULAR GYM BLDG - INC. 3 (Meehleis)	699 days	Thu 11/22/18	Tue 7/27/21	[Gantt Chart Summary]																							
106	Design Phase	205 days	Thu 11/22/18	Wed 9/4/19	[Gantt Chart Summary]																							
120	Agency Review and Approval Phase	162 days	Mon 7/22/19	Tue 3/3/20	[Gantt Chart Summary]																							
128	LLB Bid/GMP Phase	56 days	Wed 3/4/20	Wed 5/20/20	[Gantt Chart Summary]																							
134	Construction Phase	309 days	Thu 5/21/20	Tue 7/27/21	[Gantt Chart Summary]																							
135	Pre-Construction Meeting / Sub Contracts	30 days	Thu 5/21/20	Wed 7/1/20	[Gantt Chart Summary]																							
136	Construction - Factory	80 days	Thu 6/4/20	Wed 9/23/20	[Gantt Chart Summary]																							
137	Mobilization	10 days	Mon 6/22/20	Fri 7/3/20	[Gantt Chart Summary]																							
138	Building Foundations	50 days	Mon 7/6/20	Fri 9/11/20	[Gantt Chart Summary]																							
139	Gym Build-Out	197 days	Thu 9/24/20	Fri 6/25/21	[Gantt Chart Summary]																							
140	Punch List Items	10 days	Mon 6/28/21	Fri 7/9/21	[Gantt Chart Summary]																							
141	Gym Construction Finished	0 days	Fri 7/9/21	Fri 7/9/21	[Gantt Chart Summary]																							
142	District Move into Gym	12 days	Mon 7/12/21	Tue 7/27/21	[Gantt Chart Summary]																							
143					[Gantt Chart Summary]																							
144	BUILDING TECH/SITE FIBER BACKBONE - INCREMENT 4	451 days	Fri 11/8/19	Mon 8/2/21	[Gantt Chart Summary]																							
145	Agency Review and Approval Phase	78 days	Fri 11/8/19	Wed 2/26/20	[Gantt Chart Summary]																							
153	Bid and Award Phase	54 days	Mon 3/30/20	Thu 6/11/20	[Gantt Chart Summary]																							
157	Building Technology Construction Phase	147 days	Fri 1/8/21	Mon 8/2/21	[Gantt Chart Summary]																							