

2019 Referendum Project Schedules

March 31, 2020

SAMPLE

PROJECT				DESIGN PHASE				CONSTRUCTION PHASE					
				SCHEDULED START	ACTUAL START	SCHEDULED COMPLETION	ACTUAL COMPLETION	SCHEDULED START	ACTUAL START	SCHEDULED SUBSTANTIAL COMPLETION	ACTUAL SUBSTANTIAL COMPLETION	SCHEDULED FINAL COMPLETION	ACTUAL FINAL COMPLETION
79 RIVER RIDGE ACADEMY ADDITIONS													
51925379	552005	50000	Additions	01/25/19	01/25/19	11/01/19	11/01/19	12/01/19	12/01/19	08/01/20		09/01/20	
51925379	552006	52001	Safety/Security	07/01/22		02/24/23		03/31/23		07/31/23		08/01/23	
51925379	553001	52008	Athletics										
51925379	553002	52004	Playgrounds										
97 MAY RIVER HIGH ADDITION													
51925397	552005	50000	Building Addition	01/25/19	01/25/19	11/01/19	11/01/19	12/01/19	12/01/19	12/15/20		01/01/21	
51925397	552006	52001	Safety/Security	07/01/22		02/24/23		03/31/23		07/31/23		08/01/23	
51925397	553001	52008	Athletics										
51925397	552005	50001	CATE expansion										