

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021									
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb											
River Ridge Academy-30MAR20																											
Milestones																											
M0210	Overall Construction Duration	254	207	13-Dec-19 A	22-Oct-20																						
M0220	Final Inspection Period-All Areas	10	10	09-Oct-20	22-Oct-20																						
M0230	Substantial Completion	0	0		22-Oct-20																						
Submittals & Procurement																											
Windows & Storefront																											
P1370	Review & Approve Shop Drawings	15	1	24-Feb-20 A	30-Mar-20																						
P1380	Material Procurement and Delivery	40	40	31-Mar-20	26-May-20																						
Casework																											
P1180	Submit Shop Drawings	3	3	30-Mar-20	01-Apr-20																						
P1190	Review & Approve Shop Drawings	15	15	30-Apr-20	20-May-20																						
P1200	Material Procurement and Delivery	30	30	21-May-20	02-Jul-20																						
Science Casework																											
P1210	Submit Shop Drawings	3	3	30-Mar-20	01-Apr-20																						
P1220	Review & Approve Shop Drawings	15	15	30-Apr-20	20-May-20																						
P1230	Material Procurement and Delivery	35	35	21-May-20	10-Jul-20																						
DSS Unit																											
P1260	Material Procurement and Delivery	120	68	20-Jan-20 A	02-Jul-20																						
Water Source Heat Pumps																											
P1290	Material Procurement and Delivery	35	1	03-Feb-20 A	30-Mar-20																						
Electrical Panels																											
P1320	Material Procurement and Delivery	30	1	03-Feb-20 A	30-Mar-20																						
Generator																											
P1400	Review & Approve Shop Drawings	15	1	27-Jan-20 A	30-Mar-20																						
P1410	Material Procurement and Delivery	50	50	31-Mar-20	09-Jun-20																						
Lighting																											
P1350	Material Procurement and Delivery	30	10	03-Feb-20 A	10-Apr-20																						
Sitework																											
S0170	Site Utilities	7	7	20-Apr-20	28-Apr-20																						
S0200	Electrical Rough-Ins to Generator	5	5	28-Apr-20	04-May-20																						
S0190	Prep & Pour Generator Pad	5	5	05-May-20	11-May-20																						
S0180	Site Finishes-Building 400	20	20	10-Jun-20	08-Jul-20																						
S0210	Set Generator	5	5	10-Jun-20	16-Jun-20																						

Remaining Level of Effort
 Remaining Work
 Actual Work
 Critical Remaining Work
 ◆ ◆ Miles...

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021		
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb				
S0220	Wire Pull/Connections to Generator	5	5	17-Jun-20	23-Jun-20				■											
S1220	Site Finishes-Building 600	20	20	19-Jun-20	17-Jul-20				■											
S1230	Site Finishes-Building 800	20	20	15-Jul-20	11-Aug-20					■										
400 Wing Addition																				
Foundations/Structure & Ext. Skin																				
F4130	Remaining CMU Walls	8	10	23-Mar-20 A	10-Apr-20				■											
F4140	MEP Rough-In @ CMU Walls	8	10	23-Mar-20 A	10-Apr-20				■											
F4110	Prep & Pour Mezzanine Slab	5	5	02-Apr-20	08-Apr-20				■											
F4160	Standing Seam Roofing	5	5	13-Apr-20	17-Apr-20				■											
F4170	Moisture Membrane-Walls	3	3	13-Apr-20	15-Apr-20				■											
F4180	Mezzanine Framing	5	5	13-Apr-20	17-Apr-20				■											
F4190	Rigid Insulation-Walls	3	3	20-Apr-20	22-Apr-20				■											
F4200	Brick Veneer	15	15	21-Apr-20	11-May-20				■											
F4310	Roof Fascia & Trim	5	5	12-May-20	18-May-20				■											
F4300	Windows & Storefront	7	7	27-May-20	04-Jun-20				■											
F4320	Install Louvers	2	2	05-Jun-20	08-Jun-20				■											
F4340	Exterior Caulking	3	3	05-Jun-20	09-Jun-20				■											
F4350	Exterior Doors	2	2	10-Jun-20	11-Jun-20				■											
F4360	Install Canopies	4	4	10-Jun-20	15-Jun-20				■											
Building Rough-Ins & Finishes																				
First Floor																				
4040	Hang Duct	5	5	24-Mar-20 A	03-Apr-20				■											
4150	Overhead Plumbing Rough-Ins	7	7	27-Mar-20 A	07-Apr-20				■											
4050	HVAC Piping	5	5	30-Mar-20	03-Apr-20				■											
4110	Overhead Electrical Rough-Ins	7	7	02-Apr-20	10-Apr-20				■											
4080	Insulate Ductwork	3	3	06-Apr-20	08-Apr-20				■											
4090	Install Sprinkler Mains	3	3	06-Apr-20	08-Apr-20				■											
4010	Remaining Interior CMU Walls	3	3	08-Apr-20	10-Apr-20				■											
4020	MEP at Remaining Interior CMU Walls	3	3	08-Apr-20	10-Apr-20				■											
4130	Install Sprinkler Branch Piping & Drops	3	3	09-Apr-20	13-Apr-20				■											
4060	Frame Metal Stud Walls	3	3	13-Apr-20	15-Apr-20				■											
4160	Control Wiring	5	5	13-Apr-20	17-Apr-20				■											
4120	In Wall Plumbing Rough-Ins	3	3	14-Apr-20	16-Apr-20				■											
4100	In Wall Electrical Rough-Ins	3	3	16-Apr-20	20-Apr-20				■											

■ Remaining Level of Effort
 ■ Remaining Work
 ◆ ◆ Miles...
■ Actual Work
 ■ Critical Remaining Work

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021	
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
4230	Test Water Piping	1	1	17-Apr-20	17-Apr-20														
4240	CMU Chase Walls @ Bathroom	2	2	17-Apr-20	21-Apr-20														
4250	Blockfill & Prime CMU Walls	4	4	20-Apr-20	23-Apr-20														
4260	Insulate Water Piping-Overhead	2	2	20-Apr-20	21-Apr-20														
4170	Pull Electrical Wire	5	5	21-Apr-20	27-Apr-20														
4140	In Wall Inspection	1	1	21-Apr-20	21-Apr-20														
4180	Install Cable Tray	2	2	21-Apr-20	22-Apr-20														
4300	Frame Hard Ceilings/Soffits	4	4	22-Apr-20	27-Apr-20														
4190	Trim Out Electrical Panels	3	3	23-Apr-20	27-Apr-20														
4320	Recessed Lighting at Hard Ceilings/Soffits	3	3	28-Apr-20	30-Apr-20														
4370	Overhead Inspection at Hard Ceilings	1	1	01-May-20	01-May-20														
4380	Hang & Finish Hard Ceilings	5	5	04-May-20	08-May-20														
4410	Prime and Paint Hard Ceilings	3	3	11-May-20	13-May-20														
4200	Hang Drywall Walls	2	2	27-May-20	28-May-20														
4350	Power Available	1	1	27-May-20	27-May-20														
4210	Tape & Finish Drywall Walls	3	3	29-May-20	02-Jun-20														
4220	Pull Communication/Data	3	3	29-May-20	02-Jun-20														
4270	Prime and Paint Drywall Walls	2	2	03-Jun-20	04-Jun-20														
4280	Pull Fire Alarm Wiring	4	4	03-Jun-20	08-Jun-20														
4470	Tile @ Bathrooms	5	5	03-Jun-20	09-Jun-20														
4310	Install ACT Grid Ceilings	4	4	05-Jun-20	10-Jun-20														
4460	Install Thermostats	3	3	05-Jun-20	09-Jun-20														
4500	Plumbing Fixtures	3	3	10-Jun-20	12-Jun-20														
4330	Flex & Grills	4	4	11-Jun-20	16-Jun-20														
4340	Sprinkler Drops/Adjustments	4	4	11-Jun-20	16-Jun-20														
4450	Install Fire Alarm Devices	3	3	11-Jun-20	15-Jun-20														
4360	Electrical Devices/Switches	3	3	11-Jun-20	15-Jun-20														
4540	Bathroom Accessories	1	1	15-Jun-20	15-Jun-20														
4390	Grid Lighting	4	4	18-Jun-20	23-Jun-20														
4420	Energize Lights	1	1	24-Jun-20	24-Jun-20														
4430	Preliminary Overhead Inspection	1	1	24-Jun-20	24-Jun-20														
4440	Point Up Walls	2	2	25-Jun-20	26-Jun-20														
4490	Overhead Inspection	1	1	02-Jul-20	02-Jul-20														
4480	Start UP HVAC Units/Conditioned Air Available	3	3	30-Jul-20	03-Aug-20														

█ Remaining Level of Effort
 █ Remaining Work
 ◆ ◆ Miles...
█ Actual Work
 █ Critical Remaining Work

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021	
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
4400	Install Casework & Shelving	4	4	04-Aug-20	07-Aug-20					■									
4530	ACT Tiles @ Ceiling Grid	2	2	04-Aug-20	05-Aug-20					■									
4510	Doors & Hardware	3	3	04-Aug-20	06-Aug-20					■									
4560	Test & Balance	5	5	07-Aug-20	13-Aug-20					■									
4520	Resilient Tile Flooring	5	5	10-Aug-20	14-Aug-20					■									
4570	Flooring Base	3	3	17-Aug-20	19-Aug-20					■									
4580	Final Paint & Touch Up	4	4	17-Aug-20	20-Aug-20					■									
4590	Signage	2	2	21-Aug-20	24-Aug-20					■									
4600	Window Treatments	2	2	21-Aug-20	24-Aug-20					■									
4610	Markerboards and Tackboards	2	2	21-Aug-20	24-Aug-20					■									
4620	Electrical Trim Out	2	2	21-Aug-20	24-Aug-20					■									
4630	Contractor Pre-Punch	15	15	25-Aug-20	15-Sep-20					■									
4640	Final Clean	5	5	16-Sep-20	22-Sep-20					■									
4650	Architect Punchlist Development	5	5	16-Sep-20	22-Sep-20					■									
Mezzanine																			
M4020	Hang Duct	5	5	09-Apr-20	15-Apr-20					■									
M4040	HVAC Piping	4	4	16-Apr-20	21-Apr-20					■									
M4060	Insulate Ductwork	3	3	20-Apr-20	22-Apr-20					■									
M4010	Set Panel Cans	3	3	20-Apr-20	22-Apr-20					■									
M4090	Flush & Test HVAC Piping	3	3	22-Apr-20	24-Apr-20					■									
M4030	Feeder Conduit Rough-In	5	5	23-Apr-20	29-Apr-20					■									
M4050	Overhead Electrical Rough-Ins	7	7	30-Apr-20	08-May-20					■									
M4070	Pull Feeder Wire	2	2	30-Apr-20	01-May-20					■									
M4140	Install Sprinkler Piping	4	4	30-Apr-20	05-May-20					■									
M4110	Control Wiring	5	5	11-May-20	15-May-20					■									
M4120	Pull Electrical Wire	5	5	11-May-20	15-May-20					■									
M4130	Install Cable Tray	3	3	11-May-20	13-May-20					■									
M4150	Pull Data Cable	5	5	14-May-20	20-May-20					■									
M4170	Trim Out Electrical Panels	5	5	18-May-20	22-May-20					■									
M4180	Install Lighting At Mezzanine	3	3	18-May-20	20-May-20					■									
M4200	Power Available For Mechanical Equipment	1	1	26-May-20	26-May-20					■									
M4080	Set Mezzanine HVAC Equipment	3	3	06-Jul-20	08-Jul-20					■									
M4100	Mechanical Connections To Equipment	10	10	09-Jul-20	22-Jul-20					■									
M4160	Electrical Connections to HVAC Equipment	7	7	16-Jul-20	24-Jul-20					■									

■ Remaining Level of Effort
 ■ Remaining Work
 ◆ ◆ Miles...
■ Actual Work
 ■ Critical Remaining Work

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021	
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
6180	Install Cable Tray	2	2	29-Apr-20	30-Apr-20														
6280	Pull Fire Alarm Wiring	4	4	29-Apr-20	04-May-20														
6220	Pull Communication/Data	3	3	01-May-20	05-May-20														
6190	Trim Out Electrical Panels	3	3	01-May-20	05-May-20														
6250	Blockfill & Prime CMU Walls	5	5	04-May-20	08-May-20														
6230	Test Water Piping	1	1	04-May-20	04-May-20														
6240	CMU Chase Walls @ Bathroom	2	2	04-May-20	06-May-20														
6260	Insulate Water Piping-Overhead	2	2	05-May-20	06-May-20														
6460	Install Thermostats	3	3	06-May-20	08-May-20														
6350	Power Available	1	1	22-May-20	22-May-20														
6310	Install ACT Grid Ceilings	4	4	11-Jun-20	16-Jun-20														
6330	Flex & Grills	4	4	17-Jun-20	22-Jun-20														
6340	Sprinkler Drops/Adjustments	4	4	17-Jun-20	22-Jun-20														
6450	Install Fire Alarm Devices	3	3	17-Jun-20	19-Jun-20														
6360	Electrical Devices/Switches	3	3	17-Jun-20	19-Jun-20														
6390	Grid Lighting	4	4	24-Jun-20	29-Jun-20														
6420	Energize Lights	1	1	30-Jun-20	30-Jun-20														
6430	Preliminary Overhead Inspection	1	1	30-Jun-20	30-Jun-20														
6440	Point Up Walls	2	2	01-Jul-20	02-Jul-20														
6490	Overhead Inspection	1	1	09-Jul-20	09-Jul-20														
6530	ACT Tiles @ Ceiling Grid	2	2	14-Jul-20	15-Jul-20														
6480	Start UP HVAC Units/Conditioned Air Available	3	3	04-Aug-20	06-Aug-20														
6510	Doors & Hardware	3	3	07-Aug-20	11-Aug-20														
6400	Install Casework & Shelving	4	4	10-Aug-20	13-Aug-20														
6560	Test & Balance	5	5	12-Aug-20	18-Aug-20														
6520	Resilient Tile Flooring	5	5	17-Aug-20	21-Aug-20														
6570	Flooring Base	3	3	24-Aug-20	26-Aug-20														
6580	Final Paint & Touch Up	4	4	24-Aug-20	27-Aug-20														
6590	Signage	2	2	28-Aug-20	31-Aug-20														
6600	Window Treatments	2	2	28-Aug-20	31-Aug-20														
6610	Markerboards and Tackboards	2	2	28-Aug-20	31-Aug-20														
6620	Electrical Trim Out	2	2	28-Aug-20	31-Aug-20														
6630	Contractor Pre-Punch	15	15	01-Sep-20	22-Sep-20														
6640	Final Clean	5	5	23-Sep-20	29-Sep-20														

█ Remaining Level of Effort
 █ Remaining Work
 ◆ ◆ Miles...
█ Actual Work
 █ Critical Remaining Work

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021	
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
						F8160	Standing Seam Roofing	10	10	22-May-20	05-Jun-20			█					
F8170	Moisture Membrane-Walls	5	5	22-May-20	29-May-20			█											
F8180	Mezzanine Framing	10	10	22-May-20	05-Jun-20			█											
F8190	Rigid Insulation-Walls	5	5	28-May-20	03-Jun-20			█											
F8200	Brick Veneer	20	20	03-Jun-20	30-Jun-20			█											
F8300	Windows & Storefront	12	12	22-Jun-20	08-Jul-20				█										
F8310	Roof Fascia & Trim	5	5	01-Jul-20	08-Jul-20				█										
F8320	Install Louvers	2	2	09-Jul-20	10-Jul-20				█										
F8340	Exterior Caulking	4	4	09-Jul-20	14-Jul-20				█										
F8350	Exterior Doors	2	2	15-Jul-20	16-Jul-20				█										
F8460	Install Canopies	5	5	15-Jul-20	21-Jul-20				█										
Building Rough-Ins & Finishes																			
First Floor																			
8010	Remaining Interior CMU Walls	5	5	22-May-20	29-May-20			█											
8020	MEP at Remaining Interior CMU Walls	5	5	22-May-20	29-May-20			█											
8030	MEP Hangars/Coordination/Layout	5	5	22-May-20	29-May-20			█											
8040	Hang Duct	10	10	28-May-20	10-Jun-20			█											
8050	HVAC Piping	8	8	02-Jun-20	11-Jun-20			█											
8060	Frame Metal Stud Walls	3	3	02-Jun-20	04-Jun-20			█											
8070	Rough In Waste & Vent Piping	5	5	02-Jun-20	08-Jun-20			█											
8100	In Wall Electrical Rough-Ins	3	3	05-Jun-20	09-Jun-20			█											
8110	Overhead Electrical Rough-Ins	12	12	05-Jun-20	22-Jun-20			█											
8120	In Wall Plumbing Rough-Ins	3	3	05-Jun-20	09-Jun-20			█											
8150	Overhead Plumbing Rough-Ins	10	10	09-Jun-20	22-Jun-20			█											
8140	In Wall Inspection	1	1	10-Jun-20	10-Jun-20			█											
8080	Insulate Ductwork	4	4	11-Jun-20	16-Jun-20			█											
8090	Install Sprinkler Mains	5	5	11-Jun-20	17-Jun-20			█											
8200	Hang Drywall Walls	2	2	11-Jun-20	12-Jun-20			█											
8210	Tape & Finish Drywall Walls	3	3	15-Jun-20	17-Jun-20			█											
8130	Install Sprinkler Branch Piping & Drops	5	5	18-Jun-20	24-Jun-20			█											
8270	Prime and Paint Drywall Walls	2	2	18-Jun-20	19-Jun-20			█											
8160	Control Wiring	5	5	23-Jun-20	29-Jun-20			█											
8170	Pull Electrical Wire	7	7	23-Jun-20	01-Jul-20			█											
8230	Test Water Piping	1	1	23-Jun-20	23-Jun-20			█											

█ Remaining Level of Effort
 █ Remaining Work
 ◆ ◆ Miles...
█ Actual Work
 █ Critical Remaining Work

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021	
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
8180	Install Cable Tray	2	2	23-Jun-20	24-Jun-20				█										
8280	Pull Fire Alarm Wiring	5	5	23-Jun-20	29-Jun-20				█										
8250	Blockfill & Prime CMU Walls	5	5	24-Jun-20	30-Jun-20				█										
8260	Insulate Water Piping-Overhead	2	2	24-Jun-20	25-Jun-20				█										
8240	CMU Chase Walls @ Bathroom	3	3	24-Jun-20	26-Jun-20				█										
8220	Pull Communication/Data	5	5	25-Jun-20	01-Jul-20				█										
8310	Install ACT Grid Ceilings	6	6	26-Jun-20	06-Jul-20				█										
8300	Frame Hard Ceilings/Soffits	4	4	26-Jun-20	02-Jul-20				█										
8190	Trim Out Electrical Panels	3	3	29-Jun-20	01-Jul-20				█										
8390	Grid Lighting	5	5	02-Jul-20	09-Jul-20				█										
8330	Flex & Grills	5	5	02-Jul-20	09-Jul-20				█										
8340	Sprinkler Drops/Adjustments	5	5	02-Jul-20	09-Jul-20				█										
8320	Recessed Lighting at Hard Ceilings/Soffits	3	3	02-Jul-20	08-Jul-20				█										
8370	Overhead Inspection at Hard Ceilings	1	1	08-Jul-20	09-Jul-20				█										
8380	Hang & Finish Hard Ceilings	5	5	09-Jul-20	16-Jul-20				█										
8430	Preliminary Overhead Inspection	1	1	10-Jul-20	10-Jul-20				█										
8410	Prime and Paint Hard Ceilings	2	2	16-Jul-20	20-Jul-20				█										
8490	Overhead Inspection	1	1	20-Jul-20	20-Jul-20				█										
8450	Install Fire Alarm Devices	3	3	20-Jul-20	23-Jul-20				█										
8460	Install Thermostats	3	3	20-Jul-20	23-Jul-20				█										
8470	Tile @ Bathrooms	5	5	20-Jul-20	27-Jul-20				█										
8350	Power Available	1	1	22-Jul-20	22-Jul-20				█										
8420	Energize Lights	1	1	23-Jul-20	23-Jul-20				█										
8530	ACT Tiles @ Ceiling Grid	2	2	23-Jul-20	24-Jul-20				█										
8360	Electrical Devices/Switches	3	3	23-Jul-20	27-Jul-20				█										
8440	Point Up Walls	2	2	24-Jul-20	27-Jul-20				█										
8500	Plumbing Fixtures	3	3	27-Jul-20	30-Jul-20				█										
8540	Bathroom Accessories	1	1	30-Jul-20	31-Jul-20				█										
8480	Start UP HVAC Units/Conditioned Air Available	3	3	07-Aug-20	11-Aug-20				█										
8510	Doors & Hardware	4	4	12-Aug-20	17-Aug-20				█										
8400	Install Casework & Shelving	5	5	14-Aug-20	20-Aug-20				█										
8560	Test & Balance	5	5	18-Aug-20	24-Aug-20				█										
8550	Science Casework & Countertops	5	5	21-Aug-20	27-Aug-20				█										
8520	Resilient Tile Flooring	7	7	24-Aug-20	01-Sep-20				█										

█ Remaining Level of Effort
 █ Remaining Work
 ◆ ◆ Miles...
█ Actual Work
 █ Critical Remaining Work

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021	
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
8570	Flooring Base	3	3	02-Sep-20	04-Sep-20						■ Flooring Base								
8580	Final Paint & Touch Up	4	4	02-Sep-20	08-Sep-20						■ Final Paint & Touch Up								
8590	Signage	2	2	09-Sep-20	10-Sep-20						■ Signage								
8600	Window Treatments	2	2	09-Sep-20	10-Sep-20						■ Window Treatments								
8610	Markerboards and Tackboards	2	2	09-Sep-20	10-Sep-20						■ Markerboards and Tackboards								
8620	Electrical Trim Out	2	2	09-Sep-20	10-Sep-20						■ Electrical Trim Out								
8630	Contractor Pre-Punch	15	15	11-Sep-20	01-Oct-20						■ Contractor Pre-Punch								
8640	Final Clean	5	5	02-Oct-20	08-Oct-20						■ Final Clean								
8650	Architect Punchlist Development	5	5	02-Oct-20	08-Oct-20						■ Architect Punchlist Development								
Mezzanine																			
M8010	Set Panel Cans	3	3	12-May-20	14-May-20						■ Set Panel Cans								
M8030	Feeder Conduit Rough-In	5	5	15-May-20	21-May-20						■ Feeder Conduit Rough-In								
M8070	Pull Feeder Wire	2	2	22-May-20	26-May-20						■ Pull Feeder Wire								
M8020	Hang Duct	5	5	11-Jun-20	17-Jun-20						■ Hang Duct								
M8040	HVAC Piping	4	4	18-Jun-20	23-Jun-20						■ HVAC Piping								
M8060	Insulate Ductwork	3	3	18-Jun-20	22-Jun-20						■ Insulate Ductwork								
M8050	Overhead Electrical Rough-Ins	9	9	23-Jun-20	06-Jul-20						■ Overhead Electrical Rough-Ins								
M8090	Flush & Test HVAC Piping	3	3	24-Jun-20	26-Jun-20						■ Flush & Test HVAC Piping								
M8140	Install Sprinkler Piping	4	4	02-Jul-20	08-Jul-20						■ Install Sprinkler Piping								
M8110	Control Wiring	5	5	07-Jul-20	13-Jul-20						■ Control Wiring								
M8120	Pull Electrical Wire	5	5	07-Jul-20	13-Jul-20						■ Pull Electrical Wire								
M8130	Install Cable Tray	4	4	07-Jul-20	10-Jul-20						■ Install Cable Tray								
M8170	Trim Out Electrical Panels	7	7	10-Jul-20	20-Jul-20						■ Trim Out Electrical Panels								
M8150	Pull Data Cable	7	7	13-Jul-20	21-Jul-20						■ Pull Data Cable								
M8080	Set Mezzanine HVAC Equipment	3	3	14-Jul-20	16-Jul-20						■ Set Mezzanine HVAC Equipment								
M8180	Install Lighting At Mezzanine	4	4	14-Jul-20	17-Jul-20						■ Install Lighting At Mezzanine								
M8100	Mechanical Connections To Equipment	10	10	17-Jul-20	30-Jul-20						■ Mechanical Connections To Equipment								
M8200	Power Available For Mechanical Equipment	1	1	21-Jul-20	21-Jul-20						■ Power Available For Mechanical Equipment								
M8160	Electrical Connections to HVAC Equipment	7	7	24-Jul-20	03-Aug-20						■ Electrical Connections to HVAC Equipment								
M8190	Controls Connections to Equipment	10	10	24-Jul-20	06-Aug-20						■ Controls Connections to Equipment								
M8210	HVAC Start Up/Conditioned Air Available	3	3	07-Aug-20	11-Aug-20						■ HVAC Start Up/Conditioned Air Available								
New Fire Pump Room																			
F1040	Prep & Place Slab On Grade	5	5	30-Mar-20	03-Apr-20						■ Prep & Place Slab On Grade								
F1050	CMU Walls	4	4	06-Apr-20	09-Apr-20						■ CMU Walls								

■ Remaining Level of Effort
 ■ Remaining Work
 ◆ ◆ Miles...
■ Actual Work
 ■ Critical Remaining Work

River Ridge Academy-30MAR20

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2020												2021	
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
F1060	Steel Trusses & Sheathing	4	4	10-Apr-20	15-Apr-20	■													
F1070	Standing Seam Roofing	4	4	16-Apr-20	21-Apr-20	■													
F1080	Roof Coping/Trim	3	3	22-Apr-20	24-Apr-20	■													
F1110	Moisture Barrier At Walls	2	2	22-Apr-20	23-Apr-20	■													
F1140	Fire Pump Equipment Rough-Ins	10	10	22-Apr-20	05-May-20	■													
F1150	Electrical Rough-Ins/Wire Pull	10	10	22-Apr-20	05-May-20	■													
F1120	Exterior Brick	5	5	24-Apr-20	30-Apr-20	■													
F1090	Aluminum Soffits	3	3	27-Apr-20	29-Apr-20	■													
F1100	Gutters & Downspouts	2	2	30-Apr-20	01-May-20	■													
F1130	Exterior Doors/Hardware	2	2	01-May-20	04-May-20	■													
F1160	Frame Ceilings	3	3	06-May-20	08-May-20	■													
F1200	Set/Connect Fire Pump Equipment/Jockey Pump	5	5	06-May-20	12-May-20	■													
F1170	Overhead Inspection	1	1	11-May-20	11-May-20	■													
F1180	Hang & Finish Ceilings	4	4	12-May-20	15-May-20	■													
F1210	Electrical Connections/Lighting/Trim Out	5	5	13-May-20	19-May-20	■													
F1190	Prime & Paint Ceilings	1	1	18-May-20	18-May-20	■													
F1220	Final Clean & QA/QC Punch	5	5	20-May-20	27-May-20	■													

■ Remaining Level of Effort
 ■ Remaining Work
 ◆ ◆ Miles...
■ Actual Work
 ■ Critical Remaining Work