

2019 Referendum Project Schedules (July 31, 2020)

NOTE: Schedules for Summer 2020 GMP Projects Will Be Added Upon Receipt of CM Construction Schedules

					DESIGN PHASE				CONSTRUCTION PHASE					
PROJECT				STATUS FLAG	SCHEDULED START	ACTUAL START	SCHEDULED COMPLETION	ACTUAL COMPLETION	SCHEDULED START	ACTUAL START	SCHEDULED SUBSTANTIAL COMPLETION	ACTUAL SUBSTANTIAL COMPLETION	SCHEDULED FINAL COMPLETION	ACTUAL FINAL COMPLETION
92 BATTERY CREEK HIGH SCHOOL (BCHS)														
51925392	552005	50000	Renovations	🟢	07/08/20	07/08/20	05/28/21		06/07/21		06/30/23		08/29/23	
51925392	554500	52005	Tech./Infra.											
51925392	553001	52008	Athletics											
51925392	552005	50001	CATE expansion											
97 MAY RIVER HIGH SCHOOL (MRHS) ADDITION														
51925397	552005	50000	Building Addition	🟢	01/25/19	01/25/19	11/01/19	11/01/19	12/01/19	12/01/19	12/15/20		01/01/21	
51925397	552006	52001	Safety/Security	🟢	07/01/22		02/24/23		03/31/23		07/31/23		08/01/23	
51925397	553001	52008	Athletics											
51925397	552005	50001	CATE expansion	🟢	12/17/21		11/02/22		12/15/22		07/14/23		08/01/23	
79 RIVER RIDGE ACADEMY (RRA) ADDITIONS														
51925379	552005	50000	Additions	🟢	01/25/19	01/25/19	11/01/19	11/01/19	12/01/19	12/01/19	09/01/20		09/01/20	
51925379	552006	52001	Safety/Security	🟢	07/01/22		02/24/23		03/31/23		07/31/23		08/01/23	
51925379	553001	52008	Athletics											
51925379	553002	52004	Playgrounds											
83 ROBERT SMALLS INTERNATIONAL ACADEMY														
51925383	552005	50000	School Replacement	🟢	07/01/20	07/01/20	05/15/21		New Bldg 07/15/21 Demo/Site 12/02/22		New Bldg 12/02/22 Demo/Site 07/07/23		10/15/23	
51925383	553002	52004	Playgrounds											
54 WHALE BRANCH ELEMENTARY SCHOOL (WBEC)														
51925354	552006	52001	Safety/Security	🟢	01/31/20	01/31/20	06/12/20	06/10/20	07/10/20	06/17/20	07/30/21		08/29/21	
51925354	554500	52005	Tech/Infra-Phase 1	🟡			8/14/20							

STATUS FLAG LEGEND

On Schedule

Slightly Behind Schedule - Designer/CM Has Indicated Recovery Shall Occur. Project Manager Shall Monitor Efforts. See Status Flag Comments for Additional Details.

Behind Schedule - Designer/CM Has Received Written Communication To Furnish Recovery Schedule. See Status Flag Comments for Additional Details.

STATUS FLAG COMMENTS

WBES

Technology/Infrastructure scope required additional time to define. PMs are holding weekly meetings to convey information and to address design questions asap. The public address system, including integrations with the classroom audio enhancements and interactive teacher interface systems were selected May 1, 2020 and communicated with the design teams. A schedule recovery is anticipated to allow the Construction Manager to reach construction completion by dates indicated above.