

2019 Referendum Project Schedules (Nov. 3, 2020)

NOTE: Additional Project Schedules to be Added Upon Receipt of CM Construction Schedules

PROJECT				STATUS FLAG	DESIGN PHASE				CONSTRUCTION PHASE					
					SCHEDULED START	ACTUAL START	SCHEDULED COMPLETION	ACTUAL COMPLETION	SCHEDULED START	ACTUAL START	SCHEDULED SUBSTANTIAL COMPLETION	ACTUAL SUBSTANTIAL COMPLETION	SCHEDULED FINAL COMPLETION	ACTUAL FINAL COMPLETION
92 BATTERY CREEK HIGH SCHOOL (BCHS)					07/08/20	07/08/20	05/28/21		06/07/21		06/30/23		08/29/23	
51925392	552005	50000	Renovations											
51925392	554500	52005	Tech./Infra.											
51925392	553001	52008	Athletics											
51925392	552005	50001	CATE expansion											
97 MAY RIVER HIGH SCHOOL (MRHS) ADDITION														
51925397	552005	50000	Building Addition		01/25/19	01/25/19	11/01/19	11/01/19	12/01/19	12/01/19	12/15/20		01/01/21	
51925397	552006	52001	Safety/Security		07/01/22		02/24/23		03/31/23		07/31/23		08/01/23	
51925397	553001	52008	Athletics											
51925397	552005	50001	CATE expansion		12/17/21		11/02/22		12/15/22		07/14/23		08/01/23	
79 RIVER RIDGE ACADEMY (RRA) ADDITIONS														
51925379	552005	50000	Additions		01/25/19	01/25/19	11/01/19	11/01/19	12/01/19	12/01/19	400/600 Wing 9/1/2020; 800 Wing 10/14/20	400/600 Wing 8/14/20	11/30/20	
51925379	552006	52001	Safety/Security											
51925379	553001	52008	Athletics								07/31/23			
51925379	553002	52004	Playgrounds											
83 ROBERT SMALLS INTERNATIONAL ACADEMY														
51925383	552005	50000	School Replacement		07/01/20	07/01/20	05/15/21		New Bldg 07/15/21 Demo/Site 12/02/22		New Bldg 12/02/22 Demo/Site 07/07/23		10/15/23	
51925383	553002	52004	Playgrounds											
54 WHALE BRANCH ELEMENTARY SCHOOL (WBEC)														
51925354	552006	52001	Safety/Security		01/31/20	01/31/20	06/12/20	06/10/20	07/10/20	06/17/20	07/30/21		08/29/21	
51925354	554500	52005	Tech/Infra-Phase 1				10/12/20							

STATUS FLAG LEGEND

- 
- On Schedule
- 
- 
- Slightly Behind Schedule - Designer/CM Has Indicated Recovery Shall Occur. Project Manager Shall Monitor Efforts. See Status Flag Comments for Additional Details.
- 
- 
- Behind Schedule - Designer/CM Has Received Written Communication To Furnish Recovery Schedule. See Status Flag Comments for Additional Details.