Hilton Head Island Middle School Renovation

5/31/2021

20	19	Rei	fere	nd	lum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-MAY	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLE
87 Hilton Head Island Midd	le											
CONSTRUCTION												
				\$0	\$0		\$0			\$0		
51925387 552005 50000	BUILDING & SITE CONSTRUCTION	\$19,705,079		\$19,705,079	\$0		\$0			\$19,705,079		
51925387 552006 52001	SAFETY/SECURITY	\$707,020	(\$118,389)	\$588,631			\$0			\$588,631	0.0%	
51925387 569001 50000	CONSTRUCTION CONTINGENCY	\$1,326,786		\$1,326,786	\$0	\$0	\$0			\$1,326,786	0.0%	
	TOTAL CONSTRUCTION	\$21,738,885	-\$118,389	\$21,620,496	\$0	\$0	\$0	\$0	\$0	\$21,620,496	0.0%	
PRE-CONST/SITE PREP												
51925387 539514 50000	GEOTECHNICAL CONSULTANT	\$10,000		\$10,000	\$0		\$0			\$10,000	0.0%	
51925387 539516 50000	WETLANDS & LAND SURVEY	\$50,000		\$50,000	\$0		\$0		\$39,215	\$10,785	78.4%	
				\$0	\$0		\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$60,000	\$0	\$60,000	\$0	\$0	\$0	\$0	\$39,215	\$20,785	65.4%	
DESIGN CONSULTANTS												\vdash
51925387 539513 50000	A/E FEES/CABLE PKG/TEMP CLASS RM PKG	\$1,413,028	\$23,168	\$1,436,196		\$50,321	\$50,321		\$1,385,875	\$0	100.0%	
51925387 539521 50000	REIMBURSABLES	\$25,000	\$35,385	\$60,385		. ,	\$0		\$60,385	\$0	100.0%	
51925387 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000		\$0			\$0		* /	\$0		
51925387 539519 50000	OTHER CONSULANTS	\$25,000	\ / <i>/</i>	\$25,000			\$0			\$25,000	0.0%	
51925387 535923 50000	CM/GC PRECONSTRUCTION FEE	\$96,128		\$96,128			\$0		\$60,000	\$36,128	62.4%	
51925387 569003 50000	DESIGN CONTINGENCY	\$70.651	(\$33,553)	\$37.098			\$0			\$37.098	0.0%	
	TOTAL DESIGN CONSULTANTS	\$1,654,807	\$0	\$1,654,807	\$0	\$50,321	\$50,321	\$0	\$1,506,260	\$98,226	94.1%	
VARIOUS VENDORS												
51925387 535000 50000	ADVERTISING	\$2,000		\$2,000		\$1,858	\$1,858	\$0		\$142	92.9%	
51925387 536000 50000	PRINTING & BINDING	\$1,000		\$1,000		4 1,000	\$0	\$0		\$1,000	0.0%	
51925387 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865		\$15,865			\$0	7.		\$15,865	0.0%	
51925387 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000			\$0			\$5,000	0.0%	
51925387 532400 50000	BUILDER'S RISK INSURANCE	\$86,956		\$86,956			\$0			\$86,956	0.0%	
51925387 539902 50000	INSPECTION FEES	\$267,130		\$267,130			\$0			\$267,130	0.0%	
51925387 532100 50000	UTILITIES COST/FEES	\$100,000		\$100,000			\$0			\$100,000	0.0%	
	TOTAL VARIOUS VENDORS	\$477,951		\$477,951	\$0	\$1,858	\$1,858	\$0	\$0	\$476,093	0.4%	
FF&E 51925387 541000 50000	FURNITURE PIECES UNDER \$5,000	\$750.000		\$750,000			\$0			\$750.000	0.0%	<u> </u>
51925387 554000 52001	RADIO EQUIPMENT	φ/30,000	\$118,389	\$118,389		\$118,389	\$118,389			\$0	100.0%	—
51925387 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$20,170		\$20,170		\$110,309	\$110,369			\$20,170	0.0%	—
51925387 554008 50000	MEDIA CENTER RESOURCES	\$20,170		\$20,170			\$0	 		\$20,170	0.0%	—
51925387 541004 50000	ATHLETIC EQUIPMENT	\$200,000		\$100,000			\$0			\$100,000	0.0%	
51925387 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$75,000		\$75,000			\$0	1		\$75,000	0.0%	
51925387 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$500,000		\$500,000			\$0	1		\$500,000	0.0%	
51925387 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$100,000		\$100,000			\$0	 		\$100,000	0.0%	
31923367 334300 30000	TOTAL FF&E	\$1,745,170	1	\$1,863,559	\$0	\$118,389	\$118,389	\$0	\$0	\$1,745,170	6.4%	
	TOTAL INDIDICAT COST	#0.007.000	6440.000	#4.0FC C17		M470 F00	6470.500	60	64 545 475	00.040.074	40.00/	
	TOTAL INDIRECT COST	\$3,937,928	\$118,389	\$4,056,317	\$0	\$170,568	\$170,568	\$0	\$1,545,475	\$2,340,274	42.3%	\vdash
51925387 569004 50000	PROJECT CONTINGENCY	\$1,086,943		\$1,086,943						\$1,086,943		
	TOTAL HHIM RENOVATIONS	\$26,763,756	\$0	\$26,763,756	\$0	\$170.568	\$170.568	\$0	\$1.545.475	\$25.047.713	6.4%	
	IOTAL HHIM RENOVATIONS	\$26,763,756	\$0	\$26,763,756	\$0	\$170,568	\$170,568	\$0	\$1,545,475	\$25,047,713	6.4%	