## Hilton Head Island Middle School Renovation

6/30/2021

2019	Referendum
------	------------

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETI
87 Hilton Head Island Middle	е											
CONSTRUCTION												
				\$0	\$0		\$0			\$0	100.09	6
51925387 552005 50000	BUILDING & SITE CONSTRUCTION	\$19,705,079		\$19.705.079	\$0		\$0			\$19,705,079	0.09	6
51925387 552006 52001	SAFETY/SECURITY	\$707,020	(\$118,389)	\$588,631			\$0			\$588,631	0.09	/o
51925387 569001 50000	CONSTRUCTION CONTINGENCY	\$1,326,786	,	\$1,326,786	\$0	\$0	\$0			\$1,326,786	0.09	, o
	TOTAL CONSTRUCTION	\$21,738,885	-\$118,389	\$21,620,496	\$0	\$0	\$0	\$0	\$0	\$21,620,496	0.0	6
PRE-CONST/SITE PREP											+	
51925387 539514 50000	GEOTECHNICAL CONSULTANT	\$10,000		\$10,000	\$0		\$0			\$10,000	0.09	<u>'</u>
51925387 539516 50000	WETLANDS & LAND SURVEY	\$50,000		\$50,000	\$0		\$0		\$39,215	\$10,785		
31323307 333310 30000	WETERINDO & ERIND GOTTVET	ψ30,000		\$0	\$0		\$0		Ψ00,210	\$0		
	TOTAL PRE-CONST/SITE PREP	\$60,000	\$0	\$60,000	\$0	\$0	\$0	\$0	\$39,215	\$20,785		
DESIGN CONSULTANTS											1	
51925387 539513 50000	A/E FEES/CABLE PKG/TEMP CLASS RM PKG	\$1,413,028	\$23,168	\$1,436,196		\$181,156	\$181,156		\$1,255,040	\$0	100.09	,
		\$1,413,028										
51925387 539521 50000	REIMBURSABLES			\$60,385		\$125	\$125		\$60,260	\$0		
51925387 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000		\$0			\$0			\$0		
51925387 539519 50000	OTHER CONSULANTS	\$25,000 \$96,128		\$25,000 \$96,128			\$0 \$0		<b>\$00,000</b>	\$25,000 \$36,128		
51925387 535923 50000	CM/GC PRECONSTRUCTION FEE	+, -	(\$00 EE0)						\$60,000			
51925387 569003 50000	DESIGN CONTINGENCY	\$70,651	(\$33,553)	\$37,098	00	0404.004	\$0	00	A4 07F 000	\$37,098		
	TOTAL DESIGN CONSULTANTS	\$1,654,807	\$0	\$1,654,807	\$0	\$181,281	\$181,281	\$0	\$1,375,300	\$98,226	94.19	6
VARIOUS VENDORS												
51925387 535000 50000	ADVERTISING	\$2,000		\$2,000		\$1,858	\$1,858	\$0		\$142		
51925387 536000 50000	PRINTING & BINDING	\$1,000		\$1,000			\$0	\$0		\$1,000		
51925387 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865		\$15,865			\$0			\$15,865		
51925387 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000			\$0			\$5,000		
51925387 532400 50000	BUILDER'S RISK INSURANCE	\$86,956		\$86,956			\$0			\$86,956		
51925387 539902 50000	INSPECTION FEES	\$267,130		\$267,130			\$0			\$267,130		
51925387 532100 50000	UTILITIES COST/FEES	\$100,000		\$100,000			\$0			\$100,000		
	TOTAL VARIOUS VENDORS	\$477,951	\$0	\$477,951	\$0	\$1,858	\$1,858	\$0	\$0	\$476,093	0.49	6
FF&E				4								
51925387 541000 50000	FURNITURE PIECES UNDER \$5,000	\$750,000		\$750,000		<b>\$110.000</b>	\$0			\$750,000		
51925387 554000 52001	RADIO EQUIPMENT	#00 :==	\$118,389	\$118,389		\$118,389	\$118,389			\$0		
51925387 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$20,170		\$20,170			\$0			\$20,170		
51925387 554008 50000	MEDIA CENTER RESOURCES	\$200,000		\$200,000			\$0			\$200,000		
51925387 541004 50000	ATHLETIC EQUIPMENT	\$100,000		\$100,000			\$0			\$100,000		
51925387 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$75,000		\$75,000			\$0			\$75,000		
51925387 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$500,000		\$500,000			\$0	1		\$500,000		
51925387 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$100,000		\$100,000	60	6440.000	\$0	60	**	\$100,000		
	TOTAL FF&E	\$1,745,170	\$118,389	\$1,863,559	\$0	\$118,389	\$118,389	\$0	\$0	\$1,745,170	6.49	o .
	TOTAL INDIRECT COST	\$3,937,928	\$118,389	\$4,056,317	\$0	\$301,528	\$301,528	\$0	\$1,414,515	\$2,340,274	42.39	6
51925387 569004 50000	PROJECT CONTINGENCY	\$1,086,943		\$1,086,943						\$1,086,943	1	1
31923307 309004 30000	PROJECT CONTINGENCY	\$1,000,943		φ1,000,943						\$1,000,943	1	
	TOTAL HHIM RENOVATIONS	\$26,763,756	\$0	\$26,763,756	\$0	\$301,528	\$301,528	\$0	\$1,414,515	\$25,047,713	6.49	6