



Central - Fine Arts Addition & Renovation



Structural steel sequence 2 is 98% complete; the contractor will return at a later date to finish the work once enabling work is complete. Roofing at the lobby area is 60% complete; the area has also been waterproofed. Roof drain plumbing, HVAC unit tie in, metal flush panels and metal coping remains. Lobby slab-on-grade has been poured enabling lobby MEPFP rough-in to begin. Lobby cold formed metal framing is about to begin. The trophy case framing is 40% complete.

Central - Overall CM Contract



The pool infill project has been completed. The space has been inspected by the Regional Office of Education and has been approved for occupancy. Students and staff have begun using the space.

Central - Special Education/Student Service



The glass railings on the learning stairs are 95% complete, one glass panel must be replaced. Final painting touch-ups are ongoing. The contractors are addressing outstanding items identified during the punch list inspection. Furniture installation begins on March 7. Final Regional Office of Education inspection is scheduled for March 7.

South - Pool Expansion



The east deck pour is complete and forms have been stripped. Temporary shoring remains supporting both the east and west side pours while the concrete gains its compression strength. East-side on-deck concrete masonry unit walls are in progress following the deck pour. Natatorium duct, light fixture and acoustical panel hanging is ongoing and approximately 60% complete. Rooftop Dectron unit is anticipated to be delivered, lifted and set on March 8.