



Central - Fine Arts Addition & Renovation



Structural steel sequence 2 is 95% complete; fine detailing remains. Roofing at the lobby area is 40% complete. The slab on grade formwork in the lobby is complete. The slab is anticipated to be poured on Feb. 28. Drywall hanging and taping in the practice rooms is complete. Practice room painting is 50% complete. Trophy case framing is 25% complete.

Central - Overall CM Contract



At the pool infill project, door and door hardware installation is complete. Flooring in the main gym area is complete. The architectural punch list has been compiled and turned over to the contractors.

Central - Special Education/Student Service



The learning stair millwork seating install is complete. The glass railings on the learning stairs are 90% complete, caulking remains. Drywall finish paint, door hardware and window shade installation are complete. The architectural punch list inspection has been compiled and turned over to the contractors.

South - Pool Expansion



The south locker room concrete curbs have been formed, poured and stripped. The locker room and office concrete masonry unit walls are complete. Ceiling framing is complete in both locker rooms. The east deck pour is delayed pending above freezing temperatures. Natatorium duct, light fixture and acoustical panel hanging is ongoing and approximately 50% complete. Paint has begun in the first and second floor restrooms. Second floor concrete masonry unit chase walls have been constructed.