



**Central - Fine Arts Addition & Renovation**



Structural concrete masonry unit walls are complete. Structural steel is anticipated to resume next week. The band room solar tube lights are installed. The band room MEPFP ceiling trim is 50% complete. The practice room framing is 25% complete. MEPFP rough-in in the practice rooms will begin after framing is complete.

**Central - Overall CM Contract**



At the pool infill project, diffusers have been removed and are ready for cleaning and painting. Installation of ceiling hangers has begun. Flooring in the entry areas is anticipated to begin next week.

**Central - Special Education/Student Service**



Interior curtain wall/storefront trim is near completion and ready for glazing. Wood look ceiling grid is 90% complete, MEPFP in ceiling trim is in progress. Millwork installation is 60% complete. Flooring installation has begun and is 20% complete. Learning stair finish paint and tile is in progress. Commons light fixtures have been hung. SPED office mailboxes have been installed.

**South - Pool Expansion**



Glass installation at the north curtain wall is 90% complete; the last vertical pane must be cut to fit. The northwest corner glazing will be addressed following the completion of the north wall. The pool deep end walls have been stripped and stone backfill is nearly complete. Upon completion of stone backfill, the east exterior wall will resume. The leave out section will be constructed after overhead mechanical, electrical and plumbing is complete and interior boom lifts are removed. Shoring to prepare for pool deck pours is 80% complete. Interior mechanical, electrical and plumbing rough-in is ongoing in the locker rooms.