



Central - Fine Arts Addition & Renovation



New electrical service installation is 60% complete. The band room's north wall concrete masonry unit and face brick is complete. The band room overhead mechanical, electrical and plumbing rough-in is 75% complete.

Central - Overall CM Contract



Mechanical, electrical and plumbing rough-in at the entry/storage area of the at the Old Pool Infill project is complete and inspection has been passed. Drywall hang and tape has begun. Mechanical, electrical and plumbing rough-in over the old pool is nearly complete.

Central - Special Education/Student Service



Roof metal flush panels are complete. Window and curtain wall installation is 50% complete. Temporary heat has been supplied at level 1. Level 1 and level 2 drywall is 70% complete. Learning stair concrete pours are 50% complete. Elevator installation is nearly complete pending final balancing, tuning, and testing.

South - Fine Arts Renovation



Students and staff have begun occupying the space. Final punch list inspection items are being addressed by the contractors.

South - Pool Expansion



Structural steel columns and beams and steel decking at the new entrance vestibule is complete. Vestibule level 2 concrete slab on deck has been sequenced with the new pool bleachers pour. New structural steel trusses have been delivered, lifted, and set. Steel detailing has begun and is 25% complete. North concrete masonry unit wall has begun.