



**Central - Fine Arts Addition & Renovation**



Site demolition is complete and excavation for the structure foundation has begun. Foundation excavation at the lower-level fitness room is complete. Abatement has concluded in the former building and grounds area.

**Central - Overall CM Contract**



Grandstand underground utilities are complete. Structural slab is ready to be poured. Ticket booth concrete foundation has been poured. Excavation for the new storm detention area at the JV baseball field has begun. Abatement in classroom block two is approximately 80% complete. Mechanical, electrical and plumbing overhead and in-wall rough-in has begun in classrooms and is 25% complete. Restroom mechanical, electrical and plumbing rough-in is complete; CMU walls have begun. Roof replacements are in progress and anticipated to take several weeks.

**Central - Pool Replacement**



Curtain wall installation is 95% complete; final trim and doors remain. Final mechanical, electrical and plumbing trim is 95% complete. The lobby elevator installation is 90% complete; elevator inspection remains. Lobby ceiling, display cases, and stair treads are ongoing. Natatorium overhead duct work is 50% complete. Pool tile is in progress and is approximately 75% complete. Aluminum railings have begun.

**Central - Special Education/Student Service**



Spread footing foundation backfill is complete. Masonry bearing walls are ongoing; window infill and stair tower construction is nearly complete. MEPFP overhead rough-in and wall framing at SPED renovation is in progress and is 80% complete. MEPFP in-wall rough-in is 50% complete.

**South - Cafeteria/Kitchen/Serving**



Formwork removal and stone backfill is complete. The underground plumbing is complete. Concrete floor slab pour one of two is complete. Exterior and interior masonry CMU walls have begun. Contractor is expediting enclosing the building and separating the cafeteria from the adjacent hallway.

**South - Fine Arts Renovation**



Formwork removal and stone backfill is complete. Interior CMU masonry walls have begun and are anticipated to take several weeks. In the renovated area, MEP overhead rough-in and door frames have begun.

**South - Overall CM Contract**



Grandstand concrete has begun. Roofing demolition at roof areas 10, 8.10, and 3.0 are in progress and 60% complete. New roof curb construction has begun. Electrical switchgear replacement is complete. In-wall MEP rough-in at bathrooms is 80% complete; CMU walls will begin shortly. Classroom wall prime and paint has begun and is 40% complete. New electrical receptacle install is complete. New stud walls in classrooms 329-333 have begun.

## South - Pool Expansion



Drop ceiling demolition is complete. Interior wall and pool deck floor tile demolition have begun and are 60% complete. The contractor is preparing for demolition of the north exterior wall.