



Central - Fine Arts Addition & Renovation



Limited interior and site demolition and utility location occurred over Spring Break. Construction resumed on Monday, May 24 following the conclusion of the 2020-21 school year.

Central - Overall CM Contract



Phase 2 contractor submittals continue to be received and reviewed by the design team.

Central - Pool Replacement



Natatorium roofing is approximately 98% complete; east elevation flush panels remain. The curtain wall installation is 60% complete. The brick opening of the building is anticipated to be closed during the week of May 24. Final MEP trim is 60% complete. Toilet accessories, toilet partitions, and locker installation is nearly complete in the locker rooms and is ongoing in the second floor washrooms. Lobby painting is 90% complete. Lobby elevator installation is 80% complete. Lobby ceiling grid, display cases, railings, and aluminum frames and glazing are ongoing. Natatorium wall painting is ongoing and is approximately 75% complete. Pool deck rebar is laid; pool deck pour is anticipated for the week of May 24. Pool tile has begun.

Central - Special Education/Student Service



Fondation excavation is complete. Spread footing foundations have begun and are approximately 50% complete. Interior demolition began on May 24 and is expected to take several days.

South - Cafeteria/Kitchen/Serving



Auction item pickup and moving occurred on May 22. Demolition and abestos abatement has begun.

South - Fine Arts Renovation



Department move out and auction item pickup occurred on May 21. Disconnect of data, low voltage, electrical, and fire protection devices as well as installation of temporary construction barriers occurred on May 22.

South - Overall CM Contract



Phase 2 contractor submittals continue to be received and reviewed by the design team.

South - Pool Expansion



Limited interior asbestos abatement began in the basement and second level of the pool on May 24.