



Central - Overall CM Contract



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team. Limited site demolition, utility re-routing, and foundation excavation is ongoing in the courtyard at the site of the student services addition.

Central - Pool Replacement



Natatorium roofing is approximately 98% complete; east elevation/field house support steel and blocking is underway. Curtain wall installation has begun. Brick at the south elevation is 80% complete; construction opening anticipated to be closed beginning May 17. The lower level painting is complete. The door and door hardware installation and final MEP trim has begun. The lobby drywall is 95% complete, pending elevator install touch ups and display case millwork installation. The lobby painting is 60% complete. The lobby elevator installation is 40% complete. Restroom floor tile in the lobby has begun; floor tile in the boys' locker room is complete. Locker room painting is complete. Plumbing fixture installation has begun in both locker rooms. Natatorium overhead MEP rough-in is complete. Solar tube installation is complete. Prep and paint of roof structure is complete. Natatorium wall painting is ongoing and is approximately 50% complete. Pool bulkhead was lifted into place in the pool vessel.

South - Overall CM Contract



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team.