



Central - Overall CM Contract



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team. Limited site demolition has begun in the courtyard.

Central - Pool Replacement



Natatorium roofing is approximately 95% complete. East elevation/field house support steel and blocking is underway. Hunter panel installation and field measurements for ACM panels is complete. Curtain wall installation is expected to begin during the week of April 26. Brick at the south elevation is 80% complete. Lower level painting is 80% complete. Lobby drywall is 95% complete. Lobby painting is 60% complete. Lobby elevator installation has begun. Floor tile in the boys' locker room is 80% complete. Locker room painting has begun. Plumbing fixtures, toilet accessories and partitions, and door installation is expected to begin during the week of April 26. Natatorium overhead MEP rough-in is nearly complete. Solar tube installation has begun. Prep and paint of roof structure has begun. April 30 is the target for pool fill.

South - Overall CM Contract



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team.