



**Central - Overall CM Contract**



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team.

**Central - Pool Replacement**



Natatorium roofing is approximately 95% complete; east elevation/field house support steel and blocking is underway. Brick at the south elevation is 80% complete. Final pool equipment install is expected to be completed on April 22. Lower level painting is 60% complete. Lobby drywall is 95% complete. Lobby painting has started. Floor tile in the boys' locker rooms is 60% complete. Plaster ceilings in coaches office is 80% complete. Underground duct install is complete; backfill is in progress. Natatorium overhead MEP rough-in is nearly complete. April 22 is targeted for pool fill.

**South - Overall CM Contract**



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team.