



Central - Overall CM Contract



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team.

Central - Pool Replacement



Natorium roofing is approximately 95% complete; east elevation/field house support steel and blocking remains. Brick at the south elevation is 80% complete. Final pool equipment install is ongoing. Lower level painting has begun. Lobby drywall is 90% complete. Floor tile in the girls' locker rooms is complete; boys' locker room floor tile is 50% complete. The locker room plaster ceilings are complete and ready for paint. The plaster ceilings in the coaches office has begun. Underground duct install is in progress and is expected to continue through April 14. Natatorium overhead MEP rough-in is in progress; mechanical is nearly complete and the electric is in progress. April 22 is targeted for pool fill.

South - Overall CM Contract



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team.