



**Central - Overall CM Contract**



Material procurement by Phase 2 contractors is underway. Roof ballast removal, selective interior demolition and existing conditions investigations occurred during spring break.

**Central - Pool Replacement**



Natatorium roofing is approximately 95% complete. The east elevation/field house support steel and blocking is ongoing. Brick at the south elevation is 60% complete. Field measurements for curtain wall, ACM panels and screen wall panels are complete. Lobby drywall is 80% complete. Lobby and Level 2 MEPPF rough-in is complete. Floor and wall tile in the boys' and girls' locker rooms is ongoing. Locker room plaster ceilings are 80% complete. Underground duct install is in progress and expected to continue through April 14. Natatorium MEP rough-in is in progress, and pipe and pipe insulation is nearly complete and electric has begun. April 22 is targeted for pool fill.

**South - Overall CM Contract**



Material procurement by Phase 2 contractors is underway. North parking lot Stormtrap installation and tree removal, site investigation and ACM abatement work was completed during spring break.