



Central - Overall CM Contract



Contracting of Phase 2 work is complete, and submittals are being received and reviewed. Roof ballast removal, temporary coiling door installation and existing conditions investigations are planned for spring break.

Central - Pool Replacement



Natorium roofing has resumed and is approximately 85% complete. AVB and brick at the north elevation west end is complete and has begun along the west elevation. Rooftop units were lifted into place with final installation ongoing. Level 1 MEPFP rough-in is complete with Level 2 nearly complete. Above ceiling inspection of Level 1 was conducted. Wall tile in the boys' and girls' locker rooms is ongoing. Pool bottom slab has been poured and vessel walls have begun.

South - Overall CM Contract



Contracting of Phase 2 work is complete, and submittals are being received and reviewed. Limited asbestos abatement is planned for the week of spring break.