



Central - Overall CM Contract



Contractors are addressing punch list inspection items at B&G addition. Roof coping expected to occur week of Feb. 22. Contracting of Phase 2 work is complete, and submittals are being received and reviewed.

Central - Pool Replacement



Natorium is awaiting delivery of roof deck insulation. Brick at the north center elevation is in progress, but has been delayed by recent snow and cold weather. Lobby MEPFP rough-in and drywall soffit framing is nearly complete. Level 1 and Level 2 MEPFP rough-in is in progress and expected to take several weeks. Level 1 ceiling framing is nearly complete. Level 1 floor slabs failed moisture level testing. The project team is proceeding with moisture mitigation grinding in the girl's locker room to allow for floor tile installation to begin. Other slab areas will be retested once ambient conditions improve. Wall tile in the boys' and girls' locker rooms has begun. The domestic water heaters and pool boiler installation is expected during the week of Feb. 22. Pool bottom slab base stone is complete. Bottom slab is expected to be poured Feb. 19.

South - Overall CM Contract



Contracting of Phase 2 work is complete, and submittals are being received and reviewed.