



Central - Overall CM Contract



Contractors are addressing punch list inspection items at B&G addition. Roof coping expected to occur week of Feb. 15. Contracting of Phase 2 work is underway, and submittals are being received and reviewed.

Central - Pool Replacement



Natatorium is awaiting delivery of roof deck insulation. Brick at the north center elevation is in progress. Lobby MEPFP rough-in and drywall soffit framing is nearly complete. Level 1 and Level 2 MEPFP rough-in is in progress and expected to take several weeks. Level 1 ceiling framing is nearly complete. Floor tile moisture testing has taken place and results are pending. Floor tile may begin as soon as the week of Feb. 15. Pool underground piping is complete and has been inspected by pool consultant. Bottom slab base stone is in progress. Bottom slab is expected to be poured Feb. 19.

South - Overall CM Contract



Contracting of Phase 2 work is underway, and submittals are being received and reviewed.