



### Central - Overall CM Contract



Contractors are addressing punch list inspection items at B&G addition. Parapet flush panels and roof coping has been delayed due to a material fabrication delay. Contracting of Phase 2 work is underway and submittals are being received and reviewed.

### Central - Pool Replacement



Roof steel Sequence 4B is complete, which means structural steel is complete. Natatorium roof has been delayed due to defective acoustic insulation; anticipated to begin week of Feb. 1. A temporary enclosure has been created to protect the pool excavation from weather and freezing temperatures until the natatorium roof is complete. Lobby MEPFP rough-in and drywall soffit framing has begun. Level 1 and Level 2 MEPFP rough-in is in progress and expected to take several weeks. Pool vessel helical pile foundation is complete. Pool underground piping has begun. Brick enclosure has begun along the north east elevation.

### South - Overall CM Contract



Contracting of Phase 2 work is underway and submittals are being received and reviewed.