



# Hinsdale High School District 86

**REMINDER- MASKS ARE REQUIRED INSIDE ALL SCHOOL BUILDINGS**

**Weekly Update**

04-Dec-20

Update No. 29

## Central - Overall CM Contract



B&G Addition punch list inspection walkthrough took place on Dec. 3. Elevator inspection is expected to occur Dec. 4. ROE inspection is anticipated to occur Dec.10. Department move-in is planned for winter break beginning on Dec. 21. Bids for Phase 2 have been received and are being evaluated by the project team.

## Central - Pool Replacement



Basement & Level 1 MEPFP rough-in is in progress and expected to take several weeks. Pool equipment rough-in is near complete. Level 1 & Level 2 CMU interior walls are being constructed in coordination with MEPFP trades. Steel sequence 4A (roof steel north of column line 7) has begun. Steel sequence 4B (natatorium columns and long joists) is expected to begin next week.

## South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

## South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

## South - Overall CM Contract



The contractor continues to address punch list inspection items. Bids for Phase 2 have been received and are being evaluated by the project team.