



### Central - Overall CM Contract



Soccer field sodding and landscaping is complete. All fencing will be complete early next week. B&G addition exterior steel material will be delivered next week. Old emergency generator demo to begin next week. Drawings for Phase 2 have been issued for bid.

### Central - Pool Replacement



Steel sequence 3 is ongoing and critical lifts have occurred, which are enabling activity to resume at the basement level. CMU natatorium walls are ongoing; level one anticipated for completion next week. Basement waterproofing has been affected by the recent rain and was delayed slightly.

### South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

### South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

### South - Overall CM Contract



The contractor continues to address punch list inspection items. Drawings for Phase 2 have been issued for bid.