



### Central - Overall CM Contract



Mega sod roll installation is nearly complete pending grade change at NW field corner. Soccer field fencing has begun. B&G addition exterior steel material delivery has been delayed; a new schedule is pending. Drawings for Phase 2 have been issued for bid.

### Central - Pool Replacement



Critical path masonry walls and stair towers are nearly complete. CMU natatorium walls are ongoing. Steel sequence number three is ongoing, and limited activities taking place on level one and the lower level due to best lifting practices.

### South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

### South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

### South - Overall CM Contract



The contractor continues to address punch list inspection items. Drawings for Phase 2 have been issued for bid.